

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 51135

1. OWNER Newmont Pete ADDRESS AT WELL LOCATION Pete-06
 MAILING ADDRESS PO Box 669
Carlin, Nevada 89822
 2. LOCATION SW 1/4 NW 1/4 Sec. 19 T 35 N R 51 E Eureka County
 PERMIT NO. mjo 1091A Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Materials used:				
108 Gallons Super Plug				
4 Gallons Portland Cement 20' plug				
2 1/2 Bags 50 lbs Super Plug				
1 Bag 94 lbs Portland Cement				
* Well log 68129 Filed incorrect location. Correct = SW NW 19 T35N R51E				

8. WELL CONSTRUCTION
 Depth Drilled 350 Feet Depth Cased 350 Feet

HOLE DIAMETER (BIT SIZE)
 From _____ To _____
 Inches _____ Feet _____ Feet
 Inches _____ Feet _____ Feet
 Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2.25</u>			<u>0</u>	<u>330</u>

Perforations:
 Type perforation _____
 Size perforation _____
 From 330 feet to 350 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal _____
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 320 feet to 350 feet

9. WATER LEVEL
 Static water level Dry feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Eklund Drilling Contractor
 Address PO Box 2748 Contractor
Eiko, Nevada 89803
 Nevada contractor's license number issued by the State Contractor's Board 0030823
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M2100
 Signed Shawn A. J...
 By driller performing actual drilling on site or contractor
 Date 8-7-03

Date started August 7, 2003, 19_____
 Date completed August 7, 2003, 19_____

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	