

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 90793
Permit No. 08810
Basin
NOTICE OF INTENT NO. 48507
MT. ROSE

1. OWNER Troy Batatini
MAILING ADDRESS 9760 Drybrush Ct
Reno NV

ADDRESS AT WELL LOCATION
Washoe County

2. Location NW 1/4 NW 1/4 Sec 16 T 17N R 19E
PERMIT NO. PARCEL NO. 48-070-07

SUBDIVISION NAME

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
DG		0	42	42
Hard rock.		42	53	11
Brocken rock.		53	68	15
Hard rock.		68	72	4
DG		72	380	308
Hard rock.		380	396	16
Granite.		396	705	309
Red volcanic.		705	813	108
Black rock.		813	857	44

8. WELL CONSTRUCTION

Depth Drilled	HOLE DIAMETER (BIT SIZE)	Depth Cased
857 feet		857 feet
10 5/8 inches	From 0 feet	To 53 feet
8 3/4 inches	From 53 feet	To 857 feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	857

Perforations:

Type Perforation	Factory
Size perforation	3/32 x 3"
From 697 feet to 717 feet	
From 777 feet to 797 feet	
From 837 feet to 857 feet	
From feet to feet	
From feet to feet	

Surface Seal YES No
 Depth of Seal 50 feet
 Pumped Poured
 Gravel Packed: Yes No
 From 50 feet to 857 feet

9. WATER LEVEL

Static water level 608 feet below land surface
 Artesian flow 0 GPM 0 P.S.I.
 Water Temperature cold Degrees F Quality

Date started 6-23 -03
 Date completed 7-9 -03

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)			Time (hours)
15	242			4

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name McKay Drilling, Inc.
 2290 Pioneer Drive
 Reno, NV 89509
 NV Contractors No. 14170
 NV Driller's Lic (on site) 2121

Signed *Steve McKay*
 By driller performing actual drilling on site or contractor
 Date 7-16 -03

RECEIVED
 03 JUL 28 AM 11:18
 STATE ENGINEERS OFFICE