

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
 WELL DRILLER'S REPORT

Office use only  
 Log No. 91048  
 Permit No. ....  
 Basin 103

NOTICE OF INTENT NO 48510

1. OWNER **Carson City Utilities**  
 MAILING ADDRESS **3505 Butti Eay**  
**Carson City NV**

ADDRESS AT WELL LOCATION **5355 East 5th ST**

2. Location **SE 1/4 SW 1/4 Sec 14 T 15N R 20E Carson County**  
 PERMIT NO. **PARCEL NO. 10-201-43** SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE  
 New Well Replace Recondition | Domestic Irrigation Test | Cable  Rotary RVC  
 Deepen Abandon Other | Municipal/Industrial  Monitor Stock | Air Other  Mud

6. LITHOLOGIC LOG | 8. WELL CONSTRUCTION  
 Material | Water Strata | From | To | Thick-ness | Depth Drilled | HOLE DIAMETER (BIT SIZE) | Depth Cased

Clay.		0	10	10	6	inches	0	feet	185	feet
D.G.		10	185	175		inches		feet		feet

Installed gravel from 150 to 185.  
 Installed hole plug 137 to 150.  
 Cemented from 0 to 137.

CASING SCHEDULE  
 Size O.D. | Weight/Ft. | Wall Thickness | From | To  
 (Inches) | (Pounds) | (Inches) | (Feet) | Feet  
 2 | .682 | Sch 40 | +1 1/2 | 174

Perforations:  
 Type Perforation **Factory**  
 Size perforation **020**  
 From **154** feet to **174** feet  
 From feet to feet  
 From feet to feet  
 From feet to feet

Surface Seal  YES No Seal Type:  
 Depth of Seal **137** feet Neat Cement  
 Pumped  Cement Grout  
 Poured Concrete Grout  
 Gravel Packed: Yes No  
 From **150** feet to **185** feet

9. WATER LEVEL  
 Static water level **17.17** feet below land surface  
 Artesian flow **0** GPM **0** P.S.I.  
 Water Temperature **cold** Degrees F Quality

Date started **7-18 -03**  
 Date completed **7-24 -03**

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **McKay Drilling, Inc.**  
**2290 Pioneer Drive**  
**Reno, NV 89509**

NV Contractors No. **14170**  
 NV Driller's Lic (on site) **786**

Signed Steve McKay  
 By driller performing actual drilling on site or contractor

Date **7-30 -03**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)			Time (hours)
10	156			7

RECEIVED  
 03 AUG 25 PM 1:03  
 STATE ENGINEERS OFFICE