

OFFICE USE ONLY
Log No. 91165
Permit No. _____
Basin 212
NOTICE OF INTENT NO. 47416

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Conti Const. ADDRESS AT WELL LOCATION Magic Way - Las Vegas Wash
MAILING ADDRESS P.O. Box 97739
Las Vegas, NV 89153
2. LOCATION NE 1/4 NE 1/4 Sec. 28 T. 21 N. R. 63 E Clark County
PERMIT NO. DW-1146 Issued by Water Resources Parcel No. 160-28-510-006 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
4. PROPOSED USE Dump Dewatering WELL TYPE
 Domestic Irrigation Test Cable Rotary RVC
 Municipal/Industrial Monitor Stock Air Other Bueller Ays

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Sandy Clay</u>		<u>0</u>	<u>10</u>	
<u>Silty Sand</u>		<u>10</u>	<u>20</u>	
<u>Silty Sand</u>		<u>20</u>	<u>27</u>	
<u>Sands + Gravels</u>		<u>27</u>	<u>37</u>	
<u>Silty Sands w/ Gravel</u>		<u>37</u>	<u>39</u>	
<u>Clay with Cobbles</u>		<u>39</u>	<u>40</u>	
<u>Same as #1</u>				
<u>Same as #1</u>				
<u>Same as #1</u>				
<u>Same as #1</u>				
<u>Sand Clay</u>		<u>0</u>	<u>8</u>	
<u>Silty Sand + Gravel</u>		<u>8</u>	<u>21</u>	
<u>Silty Sand</u>		<u>21</u>	<u>29</u>	
<u>Sands + Gravels</u>		<u>29</u>	<u>33</u>	
<u>Silty Sand with Clay Lens</u>		<u>33</u>	<u>38</u>	
<u>Hard Clay</u>		<u>38</u>	<u>40</u>	
<u>Same as #5</u>				

8. WELL CONSTRUCTION
Depth Drilled 40 Feet Depth Cased 40 Feet
HOLE DIAMETER (BIT SIZE)
From 0 Feet To 40 Feet
Inches _____ Feet _____ Feet
Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8"</u>	<u>PVC</u>	<u>SA-40</u>	<u>0</u>	<u>20'</u>

Perforations:
Type perforation Saw Cut
Size perforation 1.032
From 20 feet to 40' feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
Depth of Seal _____ Cement Grout
Placement Method: Pumped Concrete Grout
 Poured
Gravel Packed: Yes No
From 0 feet to 40' feet

9. WATER LEVEL
Static water level 7 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature Coal °F Quality Good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Griffith Dewatering Contractor
Address 536 E. Maitland St. Ontario CA 91761 Contractor
Nevada contractor's license number issued by the State Contractor's Board 0031246
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1985
Signed _____ By driller performing actual drilling on site or contractor.
Date 9-2-03

Date started 9-2-03 19_____
Date completed 9-2-03 19_____
7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
	<u>DDND/DWB</u>	

RECEIVED
SEP 15 2003
LAS VEGAS OFFICE