

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO 92650

1. OWNER Conti Const. ADDRESS AT WELL LOCATION Vegas Valley & Hedleywood
 MAILING ADDRESS 1720 E. Lake Meade Dr. Henderson, NV
 2. LOCATION NW 1/4 SW 1/4 Sec. 14 T. 21 N. R. 02 E. Clark County
 PERMIT NO. DW-1170 Issued by Water Resources Parcel No. 161-14-399-001 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE Temp Dewatering WELL TYPE
 Domestic Irrigation Test Cable Rotary RVC
 Municipal/Industrial Monitor Stock Air Other Bucket Auger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Silty Clay (Dry)</u>	<u>0</u>	<u>0</u>	<u>14'</u>	
<u>Silty Sands</u>		<u>14'</u>	<u>19'</u>	
<u>Silty Clay</u>		<u>19'</u>	<u>35'</u>	
Well #2				
<u>Silty Clay (Dry)</u>		<u>0</u>	<u>13'</u>	
<u>Silty Sands with Gravel</u>		<u>13'</u>	<u>25'</u>	
<u>Silty Sands</u>		<u>25'</u>	<u>30'</u>	
<u>Clay</u>		<u>30'</u>	<u>35'</u>	
Well #3				
<u>Silty Clay (Dry)</u>		<u>0</u>	<u>13'</u>	
<u>Silty Sands with Gravel</u>		<u>13'</u>	<u>22'</u>	
<u>Silty Sands</u>		<u>22'</u>	<u>25'</u>	
<u>Clay</u>		<u>25'</u>	<u>35'</u>	
DCNR/DWR RECEIVED OCT 22 2003 LAS VEGAS OFFICE				

8. WELL CONSTRUCTION
 Depth Drilled 32 Feet Depth Cased 35' Feet
 HOLE DIAMETER (BIT SIZE)
 From 0 To 35'
24" Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6"</u>	<u>PVC</u>	<u>Sec-40</u>	<u>0</u>	<u>15'</u>

Perforations:
 Type perforation Saw Cut
 Size perforation 0.32
 From 12 feet to 35' feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 0 feet to 35' feet

9. WATER LEVEL
 Static water level 13' feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cool °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Griffin Dewatering Contractor
 Address 536 E. Maitland St. Ontario CA 91761
 Nevada contractor's license number issued by the State Contractor's Board 0031246
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1985
 Signed _____
 By driller performing actual drilling on site or contractor
 Date 9-16-03

Date started 9-16-03, 20____
 Date completed 9-16-03, 20____

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			