

OFFICE USE ONLY  
 Log No. 913497  
 Permit No. \_\_\_\_\_  
 Basin 212

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO 22650

1. OWNER Contr. Const. Henderson ADDRESS AT WELL LOCATION Vegas Valley + Hollywood  
 MAILING ADDRESS 1720 E. Lake Mead Dr.  
 2. LOCATION NW 1/4 SW 1/4 Sec 14 T 21 N R 62 E County \_\_\_\_\_  
 PERMIT NO. DW 1170 Issued by Water Resources Parcel No. 161-14-399-001 Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE Temp Dewatering  
 Domestic  Irrigation  Test  Cable  Rotary  RVC  
 Municipal/Industrial  Monitor  Stock  Air  Other Bucket Pipe

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>cell #1 Dry Clays + Silty</u>		<u>0</u>	<u>14</u>	
<u>Silty Sands</u>		<u>14</u>	<u>18</u>	
<u>Silty Clays</u>		<u>18</u>	<u>26</u>	
<u>Clay</u>		<u>26</u>	<u>35</u>	
<u>cell #2 Same as #1</u>				
<u>cell #3 Dry Clays + Silty</u>		<u>0</u>	<u>14</u>	
<u>Silty Sands</u>		<u>14</u>	<u>18</u>	
<u>Silty Clays</u>		<u>18</u>	<u>24</u>	
<u>Silty Sands + Gravel</u>		<u>24</u>	<u>26</u>	
<u>Clay</u>		<u>26</u>	<u>35</u>	

8. WELL CONSTRUCTION  
 Depth Drilled 35 Feet Depth Cased 35 Feet  
 HOLE DIAMETER (BIT SIZE)  
24 Inches From 0 Feet To 35 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6"</u>	<u>PVC</u>	<u>Sch-40</u>	<u>0</u>	<u>15</u>

 Perforations:  
 Type perforation Saw Cut  
 Size perforation 1032  
 From 15 feet to 35 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 0 feet to 35 feet

9. WATER LEVEL  
 Static water level 14 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 60.1 °F Quality Good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Frith Dewatering Contractor  
 Address 536 E. Main St. Ontario CA 91761 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 0031246  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1985  
 Signed \_\_\_\_\_  
 By driller performing actual drilling on site or contractor  
 Date 11-12-03

Date started 11-12-03, 20\_\_\_\_  
 Date completed 11-12-03, 20\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			