

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25132

1. OWNER Frank Barton ADDRESS AT WELL LOCATION 1/2 Mile West of 100  
 MAILING ADDRESS P.O. Box 841 Colton NV 89008 US 93 7 miles north of Colton

2. LOCATION 71E 1/4 NW 1/4 Sec. 15 T 3 R 67 E Lincoln County  
 PERMIT NO. 13-180-16 Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

Issued by Water Resources

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Boulders- Sand</u>		<u>0</u>	<u>8</u>	<u>8</u>
<u>Clay- sand</u>		<u>8</u>	<u>107</u>	<u>99</u>
<u>Hard Rock</u>		<u>107</u>	<u>115</u>	<u>8</u>
<u>gravel- clay</u>		<u>115</u>	<u>122</u>	<u>7</u>
<u>Hard Rock</u>		<u>122</u>	<u>130</u>	<u>8</u>
<u>gravel- boulders</u>		<u>130</u>	<u>160</u>	<u>30</u>

DCNR/DWR  
 RECEIVED  
 OCT 17 2003  
 LAS VEGAS OFFICE

8. WELL CONSTRUCTION  
 Depth Drilled 160 Feet Depth Cased 160 Feet

HOLE DIAMETER (BIT SIZE)  
 From 10 5/8 Inches 0 Feet 160 Feet  
 To \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 1/2</u>		<u>Jch 40</u>	<u>0</u>	<u>160</u>

Perforations:  
 Type perforation Saw cut  
 Size perforation 1/2 x 3/4  
 From 80 feet to 100 feet  
 From 120 feet to 160 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal 50

Placement Method:  Pumped  
 Poured

Gravel Packed:  Yes  No  
 From 50 feet to 160 feet

9. WATER LEVEL  
 Static water level 67 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 66 °F Quality good

Date started 9-24-03, 19\_\_\_\_  
 Date completed 9-27-03, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>14</u>	<u>12</u>	<u>4</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Davis Drilling and Pumps Contractor  
 Address HC 61 Box 54 Hiko NV 89007 Contractor

Nevada contractor's license number issued by the State Contractor's Board 0028266  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1191

Signed Mike Davis  
 By driller performing actual drilling on site or contractor

Date 10-10-03