

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 39888

1. OWNER Don Quinn ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS PO Box 986 546 Crystal Jack Rd
Verdi NV 89439 Verdi NV 89439
 2. LOCATION NE 1/4 NW 1/4 Sec 18 T 19 S R. 18 E Washoe County
 PERMIT NO. N/A Issued by Water Resources Parcel No. 038-081-19 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|----------------------------|--------------|------------|------------|------------|
| <u>Boulders & clay</u> | | <u>0</u> | <u>1</u> | |
| <u>Brown claystone</u> | | | | |
| <u>and Black Sand</u> | | | | |
| <u>Streak</u> | | <u>1</u> | <u>161</u> | |
| <u>Black Lignite</u> | | <u>161</u> | <u>174</u> | |
| <u>Gray shale</u> | | <u>174</u> | <u>190</u> | |
| <u>Black Sand</u> | | <u>190</u> | <u>196</u> | |

8. WELL CONSTRUCTION
 Depth Drilled 197 Feet Depth Cased 197 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
12 1/4 Inches 0 Feet 18 Feet
9 7/8 Inches 18 Feet 197 Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>3 5/8</u> | <u>16.94</u> | <u>.188 Steel</u> | <u>-3</u> | <u>3</u> |
| <u>6 5/8</u> | <u>4.95</u> | <u>.390 PVC</u> | <u>-2</u> | <u>197</u> |

Perforations:
 Type perforation M.H. Slot
 Size perforation .010
 From 156 feet to 196 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 100+
 Placement Method: Pumped
 Poured
 Gravel Packed: Yes No
 From 100 feet to 197 feet

9. WATER LEVEL
 Static water level 6 feet below land surface
 Artesian flow None G.P.M. None P.S.I.
 Water temperature cool °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name M. Her & Sons Drilling Company Contractor
 Address PO Box 8056 Contractor
Reno NV 89507
 Nevada contractor's license number issued by the State Contractor's Board 37915
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1418
 Signed Bruce Miller
 By driller performing actual drilling on site or contractor
 Date 06-23-03

Date started 5-1-03, 19_____
 Date completed 5-8-03, 19_____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---------------|-------------|-------------------------------|--------------|
| <u>Approx</u> | <u>100+</u> | <u>190</u> | <u>4</u> |

RECEIVED
 13 JUL 18 AM 10:52
 STATE ENGINEERS OFFICE