

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT



office use only  
Log No. 91636  
Permit No.  
Basin 093

NOTICE OF INTENT NO 49926

1. OWNER **Michael Boughton**  
MAILING ADDRESS **2005 Antelope Valley Rd  
Reno NV**

ADDRESS AT WELL LOCATION **2005 Antelope Valley Rd**

2. Location **SE 1/4 SE 1/4 Sec 14 T 22N R 19E**  
PERMIT NO. **PARCEL NO. 079-481-01**

Washoe County  
SUBDIVISION NAME **Red Rock Estates lot 265**  
*par. 4*

3. WORK PERFORMED			4. PROPOSED USE			5. WELL TYPE		
<input checked="" type="checkbox"/> New Well	Replace	Recondition	<input checked="" type="checkbox"/> Domestic	Irrigation	Test	Cable	<input checked="" type="checkbox"/> Rotary	RVC
Deepen	Abandon	Other	Municipal/Industrial	Monitor	Stock	Air	Other	<input checked="" type="checkbox"/> Mud

6. LITHOLOGIC LOG				
Material	Water Strata	From	To	Thickness
Sand.		0	15	15
Gravel.		15	18	3
Sand.		18	21	3
Brown clay.		21	22	1
Sand.		22	65	43
Sandt granite.		65	150	85
Cemented granite.		150	180	30
Soft granite.		180	195	15
Hard granite.		195	220	25
Fractured granite.		220	240	20
		183		
		225		
		230		

8. WELL CONSTRUCTION				
Depth Drilled	240 feet		Depth Cased	240 feet
HOLE DIAMETER (BIT SIZE)				
	From	To		
11	0	90	feet	feet
8 3/4	90	240	feet	feet
			feet	feet
CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	240
Perforations::				
Type Perforation	Factory			
Size perforation	3/32 x 3"			
From	180	feet to	200	feet
From	220	feet to	240	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
Surface Seal		<input checked="" type="checkbox"/> YES	No	Seal Type:
Depth of Seal		55	feet	Neat Cement
		<input checked="" type="checkbox"/> Pumped		<input checked="" type="checkbox"/> Cement Grout
		Poured		Concrete Grout
Gravel Packed:		Yes	No	
From		55	feet to	240

Date started **4-16-03**  
Date completed **4-23-03**

7. WELL TEST DATA			
TEST METHOD:	Bailer	Pump	x Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)	
20	65		
40	90		
55	140		
60	150		

9. WATER LEVEL			
Static water level	86	feet below	land surface
Artesian flow	0	GPM	0 P.S.I.
Water Temperature	cold	Degrees F	Quality

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **McKay Drilling, Inc.**  
**2290 Pioneer Drive**  
**Reno, NV 89509**

NV Contractors No. **14170**  
NV Driller's Lic (on site) **T 1261**

Signed *[Signature]*  
By driller performing actual drilling on site or contractor

Date **4-28 -03**

13:11:31  
13:11:31  
13:11:31