

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT



Office use only
Log No. 91745
Permit No. _____
Basin O&S

NOTICE OF INTENT NO 48498
680 Valle Verde

1. OWNER **John Morros**
MAILING ADDRESS **PO Box 799**
Sparks NV 89432

ADDRESS AT WELL LOCATION

2. Location **NW 1/4 NW 1/4 Sec 20 T 21N R 21E** **Washoe County**
PERMIT NO. **PARCEL NO. 076-690-30** SUBDIVISION NAME

3. WORK PERFORMED			4. PROPOSED USE			5. WELL TYPE		
<input checked="" type="checkbox"/> New Well	Replace	Recondition	<input checked="" type="checkbox"/> Domestic	Irrigation	Test	Cable	<input checked="" type="checkbox"/> Rotary	RVC
Deepen	Abandon	Other	Municipal/Industrial	Monitor	Stock	<input checked="" type="checkbox"/> Air	Other	Mud

6. LITHOLOGIC LOG					8. WELL CONSTRUCTION				
Material	Water Strata	From	To	Thickness	Depth Drilled	HOLE DIAMETER (BIT SIZE)	Depth Cased		
Cobbles & sand.		0	8	8	10 5/8	inches	0	feet	60
Brown clay.		8	17	9	8 3/4	inches	60	feet	440
Red volcanic.		17	22	5					
Tan sand stone.		22	175	153	6 5/8		188	+1 1/2	440
Black shale.		175	203	28	CASING SCHEDULE				
DG.		203	320	117	Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
Brown sand stone.		320	407	87	6 5/8	12.94	188		
Green clay & sand.		407	440	33	Perforations::				
				0	Type Perforation	Factory			
				0	Size perforation	3/32 x 3"			
				0	From	220	feet to	240	feet
				0	From	260	feet to	280	feet
				0	From	320	feet to	340	feet
				0	From	380	feet to	400	feet
				0	From	420	feet to	440	feet
				0	Surface Seal <input checked="" type="checkbox"/> YES No				Seal Type:
				0	Depth of Seal 50 feet				Neat Cement
				0					<input checked="" type="checkbox"/> Cement Grout
				0					Concrete Grout
				0	Gravel Packed: <input checked="" type="checkbox"/> Yes No				
				0	From 50 feet to 440 feet				
				0	9 WATER LEVEL				
				0	Static water level 90 feet below land surface				
				0	Artesian flow 0 GPM 0 P.S.I.				
				0	Water Temperature cold Degrees F Quality				

RECEIVED
03 JUL 28 AM 11:18
STATE ENGINEERS OFFICE

Date started **6-17 -03**
Date completed **6-19 -03**

7. WELL TEST DATA			
TEST METHOD:	Bailer	Pump	x Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)	
10	130		
15	150		
20	210		
25	350		

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
 NV Contractors No. **14170**
 NV Driller's Lic (on site) **2121**
 Signed *Steve McKay*
 By driller performing actual drilling on site or contractor
 Date **6-28 -03**