

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 91783
Permit No. 1373
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 48801

1. OWNER Round Mountain Gold Corp
MAILING ADDRESS P.O. Box 489 Round Mountain, Nevada 89045
ADDRESS AT WELL LOCATION Smoky Valley Common Operation
2. LOCATION SE 1/4 SE 1/4 Sec. 24 T. 10 S. R. 43 E Nye County
PERMIT NO. Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition Deepen Abandon Other
4. PROPOSED USE
 Domestic Municipal/Industrial Irrigation Test Monitor Stock
5. WELL TYPE
 Cable Rotary RVC Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Alluvium		0	920	920
Clay		920	1060	140
Hard Rock with Fractures		1060	1500	440

8. WELL CONSTRUCTION 920
Depth Drilled 1500 Feet Depth Cased 1360 Feet
HOLE DIAMETER (BIT SIZE)
From To
16 Inches 0 Feet 80 Feet
9 Inches 80 Feet 960 Feet
8 3/4 Inches 960 Feet 1500 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10"		3/8" Steel	+3	80'
2 1/2"	3.8	.156 Steel	+3	1300
2 1/2"	"	"	1340	1360

Perforations:
Type perforation Horiz Slot 2 1/2" steel
Size perforation .020
From 1390 feet to 1340 feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout
Depth of Seal 50
Placement Method: Pumped Poured
Gravel Packed: Yes No
From 1290 feet to 1360 feet

9. WATER LEVEL
Static water level feet below land surface
Artesian flow Non G.P.M. P.S.I.
Water temperature Cold °F Quality N/A

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Eklund Drilling Co., INC Contractor
Address P.O. Box 2748 Contractor Elko, Nevada 89803
Nevada contractor's license number issued by the State Contractor's Board 0030823
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1879
Signed [Signature] By driller performing actual drilling on site or contractor
Date 9-10-03

Date started 8-15, 2003
Date completed 9-10, 2003

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	5	N/A	20

RECEIVED
10/20/03 2:04 PM
DIVISION OF WATER RESOURCES

Page 1 of 2
Dual Completion Monitor