

91978  
 OFFICE USE ONLY  
 Log No. 91978  
 Permit No. \_\_\_\_\_  
 Basin 212

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25845

1. OWNER Conti Const. ADDRESS AT WELL LOCATION Vegas Valley rd Hollywood St.  
 MAILING ADDRESS 1720 E Lake Meade Dr. Henderson, NV  
 2. LOCATION NW 1/4 SW 1/4 Sec. 14 T. 21 N/R. 62 E. County \_\_\_\_\_  
 PERMIT NO. DW 1170 Parcel No. 161-14-359-001 Subdivision Name \_\_\_\_\_  
Issued by Water Resources

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE Temp Dewatering WELL TYPE  
 Domestic  Irrigation  Test  Cable  Rotary  RYC  Municipal/Industrial  Monitor  Stock  Air  Other Bucket Auger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>dry clays + silts</u>		<u>0'</u>	<u>14'</u>	
<u>Silty Sands</u>		<u>14'</u>	<u>16'</u>	
<u>Silty clays + sands</u>		<u>16'</u>	<u>24'</u>	
<u>Silty Sandy + Gravels</u>		<u>24'</u>	<u>26'</u>	
<u>Clay</u>		<u>26'</u>	<u>35'</u>	
Well #2 Same as #1				
Well #3 Same as #1				

*Need 2 more logs for Well 2 + Well 3*

8. WELL CONSTRUCTION  
 Depth Drilled 35' Feet Depth Cased 35' Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 24 Inches To 35 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6"</u>	<u>S&amp;P-40</u>	<u>PVC</u>	<u>0</u>	<u>15</u>

Perforations:  
 Type perforation Saw Cut  
 Size perforation 1.032  
 From 15 feet to 35' feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 0 feet to 35' feet

9. WATER LEVEL  
 Static water level 14' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 69.1 °F Quality Good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Gr. R. H. Dewatering Corp. Contractor  
 Address 536 E. Main St. Ontario CA 91761 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 0031246  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1985  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 11-13-03

Date started 11-13-03, 20\_\_\_\_  
 Date completed 11-13-03, 20\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			