

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 2586P

1. OWNER Laird and DeeAnn Whipple ADDRESS AT WELL LOCATION 2 1/2 miles South of Panaca Jet  
 MAILING ADDRESS PO Box 113 Panaca, NV 89042  
 2. LOCATION NW 1/4 NE 1/4 Sec. 19 T. 2 N. OR 68 E Lincoln County  
 PERMIT NO. 67352 Issued by Water Resources Parcel No. 12-210-10 Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
sand, silt, clay		0	12	12
clay		12	40	28
silt, sand, gravel	X	40	193	153
clay		193	200	7

DCNR/DWR  
 RECEIVED  
 APR 06 2004  
 LAS VEGAS OFFICE

8. WELL CONSTRUCTION  
 Depth Drilled 200 Feet Depth Cased 200 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 24 Inches To 0 Feet 200 Feet  
 Casing Schedule  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
16	52	.312	+2	200

 Perforations:  
 Type perforation factory milled  
 Size perforation 3 1/8 x 2 1/2  
 From 60 feet to 200 feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 51  Neat Cement  
 Placement Method:  Pumped  Concrete Grout  
 Poured  
 Gravel Packed:  Yes  No  
 From 51 feet to 200 feet

9. WATER LEVEL  
 Static water level 15 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality Good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Webber Drilling Contractor  
 Address 2475 W. 3935 St. WVC, UT 84119 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 0025887  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2238  
 Signed Bryan Anzalone  
 By driller performing actual drilling on site or contractor  
 Date Mar 30, 2004

Date started Jan 20, 2004  
 Date completed Mar 22, 2004

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input checked="" type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift			
<u>Air Pump</u>	<u>600</u>	<u>27.5</u>	<u>6 hrs</u>
	<u>2200</u>		<u>24 hrs</u>