

5 Wells

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY  
Log No. 92821  
Permit No. \_\_\_\_\_  
Basin 212

NOTICE OF INTENT NO. 26251

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

1. OWNER Michael Berley ADDRESS AT WELL LOCATION 298 S. DETROIT BLVD  
MAILING ADDRESS 9524 W Camelback Suite 130 LAS VEGAS, NV 89107  
CITY PHOENIX, AZ COUNTY CLARK

2. LOCATION NE 1/4 NE 1/4 Sec 36 T 20 N R 10 E CLARK COUNTY  
PERMIT NO. \_\_\_\_\_  
Issued by Water Resources 138-36-5160A5 Parcel No. \_\_\_\_\_  
Subdivision Name \_\_\_\_\_

3. WORK PERFORMED

New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Municipal/Industrial  
 Irrigation  Test  Stock  
 Monitor  Air  Other HS4

5. WELL TYPE  
 Cable  Rotary  RVC  
 Other HS4

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>TYPE II FILL</u>		<u>00</u>	<u>20</u>	<u>20</u>
<u>SAND/SILT</u>		<u>2.0</u>	<u>4.0</u>	<u>2.0</u>
<u>CLAY/SH</u>		<u>4.0</u>	<u>6.5</u>	<u>2.5</u>
<u>COMPACTED MATERIAL</u>		<u>6.5</u>	<u>11.0</u>	<u>4.5</u>
<u>S.H.Y SAND</u>		<u>11.0</u>	<u>15.0</u>	<u>4.0</u>
<u>SAND &amp; GRAVEL</u>		<u>15.0</u>	<u>25.0</u>	<u>10.0</u>

8. WELL CONSTRUCTION  
Depth Drilled 25 Feet Depth Cased 25 Feet  
HOLE DIAMETER (BIT SIZE)  
From \_\_\_\_\_ To \_\_\_\_\_  
1 1/2 Inches 30 Feet 25.0 Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4.50</u>		<u>Sch 40 PVC</u>	<u>0.0</u>	<u>10.0</u>

Perforations:  
Type perforation Machine slotted  
Size perforation .020  
From 25.0 feet to 10.0 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
Depth of Seal \_\_\_\_\_  Cement Grout  
Placement Method:  Pumped  Concrete Grout  
 Poured  
Gravel Packed:  Yes  No  
From 25 feet to 80 feet

9. WATER LEVEL  
Static water level 14.0 feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name EAGLE DRILLING  
Contractor  
Address 7150 PLACID ST  
LAS VEGAS, NV 89119

Nevada contractor's license number 51166  
issued by the State Contractor's Board  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2202

Date 2-20-04  
Signed [Signature]  
By driller performing actual drilling on site or contractor

Date started 2-17, 2004  
Date completed 2-19, 2004

7. WELL TEST DATA  
TEST METHOD:  Bailor  Pump  Air Lift  
G.P.M. (Feet Below Static) \_\_\_\_\_ Time (Hours) \_\_\_\_\_

TEST METHOD:	Bailor	Pump	Air Lift
G.P.M. (Feet Below Static)			
Time (Hours)			