

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 92970
 Permit No. _____
 Basin lot

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **54405**

1. OWNER LAHONTAN HOMES FOR L ALBISTON ADDRESS AT WELL LOCATION 5605 ALCORN ROAD
 MAILING ADDRESS 4700 RENO HWY
FALLON, NV 89406

2. LOCATION NE 1/4 NW 1/4 Sec. 32 T 19 N/S R 28 E CHURCHILL County
 PERMIT NO. 008-652-32 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|------------|--------------|------|-----|------------|
| TOP SOIL | | 0 | 1 | |
| BROWN SAND | | 1 | 18 | 17 |
| BROWN CLAY | | 18 | 20 | 2 |
| BROWN SAND | | 20 | 40 | 20 |
| GRAY SAND | | 40 | 65 | 25 |
| BROWN CLAY | | 65 | 70 | 5 |
| BROWN SAND | | 70 | 85 | 15 |
| BROWN CLAY | | 85 | 88 | 3 |
| GRAY SAND | | 88 | 120 | 32 |
| GRAY CLAY | | 120 | 126 | 6 |
| GRAY SAND | | 126 | 140 | 14 |
| GRAY CLAY | | 140 | 144 | 4 |
| BROWN SAND | X | 144 | 157 | 13 |

RECEIVED
 04 MAR 25 AM 10:54
 STATE ENGINEERS OFFICE

8. WELL CONSTRUCTION
 Depth Drilled 157 Feet Depth Cased 157 Feet

HOLE DIAMETER (BIT SIZE)

| | From | To |
|----------------------|-----------------|-----------------|
| <u>10 3/4</u> Inches | <u>0</u> Feet | <u>100</u> Feet |
| <u>6</u> Inches | <u>100</u> Feet | <u>157</u> Feet |

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Fl. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 5/8</u> | <u>12.9</u> | <u>.188</u> | <u>+2</u> | <u>157</u> |

Perforations:
 Type perforation MACHINE PERF
 Size perforation .080

| From | To |
|--------------------|-----------------|
| <u>150</u> feet to | <u>155</u> feet |
| _____ feet to | _____ feet |
| _____ feet to | _____ feet |
| _____ feet to | _____ feet |
| _____ feet to | _____ feet |

Surface Seal: Yes No
 Depth of Seal 100
 Placement Method: Pumped Poured
 Gravel Packed: Yes No

Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

9. WATER LEVEL
 Static water level 18'6" feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature COOL °F Quality UNTESTED

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name WELSCO CORP. Contractor

Address P. O. BOX 888 Contractor
FALLON, NV 89406
 Nevada contractor's license number issued by the State Contractor's Board 11752
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2199
 Signed [Signature]
 By driller performing actual drilling on-site or contractor
 Date 3/15/2004

Date started 3/15/2004, 19
 Date completed 3/15/2004, 19

7. WELL TEST DATA

| TEST METHOD: | TEST METHOD: | | Time (Hours) |
|--|--------------|-------------------------------|--------------|
| | G.P.M. | Draw Down (Feet Below Static) | |
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift | <u>20</u> | <u>1 HR</u> | |