

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**

OFFICE USE ONLY  
 Log No. 93194  
 Permit No. \_\_\_\_\_  
 Basin. 212

PRINT OR TYPE ONLY  
 NOT WRITE ON BACK

Please complete this form in its entirety in  
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25671

MW-6 (Located at southwest corner of site, near Foremaster Lane)

1. OWNER Catholic Charities of Southern Nevada ADDRESS AT WELL LOCATION 1501 Las Vegas Blvd  
 MAILING ADDRESS PO Box 1926 Las Vegas NV 89101  
Las Vegas NV 89125

2. LOCATION NE 1/4 NE 1/4 Sec 27 T 20S N/S R 61 E Clark County  
 PERMIT NO. 139-27-503-002 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Waiver No. R-1233				
Casing was left in hole. Neat cement was funneled into casing using a weighted tape to insure cement filled casing from the bottom (did not bridge). Casing filled to face with neat cement.				
DISPROVING RECEIVED				
MAY 2 11 2004				
LAS VEGAS OFFICE				

8. WELL CONSTRUCTION

Depth Drilled 30 Feet Depth Cased 30 Feet

HOLE DIAMETER (BIT SIZE)

From	To
<u>5 1/2</u> Inches	<u>0</u> Feet <u>30</u> Feet
_____ Inches	_____ Feet _____ Feet
_____ Inches	_____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2.375</u>		<u>0.308</u>	<u>0</u>	<u>30</u>

Perforations:

Type perforation Factory slot PVC  
 Size perforation 0.020"

From 10 feet to 30 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 2 1/2 ft  Neat Cement  
 Placement Method  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 5 feet to 30 feet

9. WATER LEVEL

Static water level \_\_\_\_\_ feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started May 3, 2004  
 Date completed May 3, 2004

7. WELL TEST DATA

TEST METHOD	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pumped <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATE

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Converse Consultants Contractor  
 Address 731 Pilot Road, Ste. H, Las Vegas NV 89119 Contractor

Nevada contractor's license number \_\_\_\_\_  
 Issued by the State Contractor's Board 48947  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M 1589

Signed [Signature]  
 By driller performing actual drilling on-site or contractor

Date 5/28/04