

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 26314

1. OWNER Reginal & Christine Coulter ADDRESS AT WELL LOCATION _____
MAILING ADDRESS 4580 Conquistador 4580 Conquistador
2 V NV
2. LOCATION 8 E 1/4 NW 1/4 Sec. 6 T. 20 N/S R. 40 E CLARK County
PERMIT NO. 138-06-201-003 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Silty Clay Gravel		0	5	5
Clay		5	35	30
Sand Gravel		35	50	15
Clay & Gravel		50	525	475
Clay, Sand Gravel	✓	525	550	25
Lime Stone	✓	550	675	125

8. WELL CONSTRUCTION
Depth Drilled 675 Feet Depth Cased 675 Feet

HOLE DIAMETER (BIT SIZE)
From To
10 Inches 0 Feet 675 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 INCH F480 P.V.C.</u>			<u>0</u>	<u>675</u>
<u>5 FT. 8 5/8 X 1 3/8</u>				

Perforations:
Type perforation Saw
Size perforation 1 1/2 X 1 1/2
From 675 feet to 615 feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 50+ Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout
Gravel Packed: Yes No
From _____ feet to _____ feet

9. WATER LEVEL
Static water level 510 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Redding Drilling Contractor
Address 3955 Blue Diamond Rd #4
Las Vegas NV 89139 Contractor
Nevada contractor's license number issued by the State Contractor's Board 38155
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1617
Signed Floyd Mitchell
By driller performing actual drilling on site or contractor
Date 5-28-04

Date started 5-24, 2004
Date completed 5-28, 2004

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>60+</u>		<u>2 HRS.</u>

DCNR/DWR
RECEIVED
JUN 02 2004
LAS VEGAS OFFICE