

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 93376
Permit No. 27686
Basin 92B
NOTICE OF INTENT NO 51728
7830 N Virginia St

1. OWNER Ron Gardner
MAILING ADDRESS 7830 N Virginia St
Reno NV

ADDRESS AT WELL LOCATION

7830 N Virginia St

2. Location SW 1/4 NW 1/4 Sec 15 T 20N R 19E
PERMIT NO. 27686 PARCEL NO. 82-290-77

Washoe County

SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE Commercial | 5. WELL TYPE
New Well Replace Recondition Domestic Irrigation Test Cable Rotary RVC
Deepen X Abandon Other Municipal/Industrial Monitor Stock Air Other Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Perfed from 60' to surface.				0
Installed termie to bottom & pumped 16yds of neat cement.				0
We did get returns.				0

8. WELL CONSTRUCTION

Depth Drilled	408 feet	Depth Cased	400 feet
HOLE DIAMETER (BIT SIZE)			
	From	To	
inches	0	feet	408 feet
inches		feet	feet
inches		feet	feet
CASING SCHEDULE			
Size O.D.	Weight/Ft.	Wall Thickness	From To
(Inches)	(Pounds)	(Inches)	(Feet) Feet
0 10			7 408
0 8			240 400
0			
0	Type Perforation	torch	
0	Size perforation		
0	From	200 feet to	400 feet
0	From	feet to	feet
0	From	feet to	feet
0	From	feet to	feet
0	From	feet to	feet
0	From	feet to	feet
0	Surface Seal	X YES No	Seal Type.
0	Depth of Seal	400 feet	X Neat Cement
0		x Pumped	Cement Grout
0		Poured	Concrete Grout
0	Gravel Packed:	Yes No	
0	From	feet to	feet

RECEIVED
04 JUN 14 PM 1:13
STATE ENGINEERS OFFICE

Date started 5-4 -04
Date completed 5-4 -04

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)			Time (hours)

9. WATER LEVEL
Static water level 252 feet below land surface
Artesian flow 0 GPM 0 P.S.I.
Water Temperature Degrees F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name McKay Drilling, Inc.
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. 14170
NV Driller's Lic (on site) 2236
Signed *Steve McKay*
By driller performing actual drilling on site or contractor
Date 5-7 -04