

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT



1. OWNER **John Williams**
MAILING ADDRESS **10950 Plata Mesa Dr.**
Reno, NV 89506

ADDRESS AT WELL LOCATION

NOTICE OF INTENT NO **52813**
10950 Plata Mesa Dr.

2. Location **NE 1/4 NE 1/4 Sec 25 T 21N R 18E**
PERMIT NO. _____ PARCEL NO. **086-192-06**

Washoe County

SUBDIVISION NAME

| 3. WORK PERFORMED | | | 4. PROPOSED USE | | | 5. WELL TYPE | | |
|-------------------|---------------------------------------------|-------------|----------------------------------------------|------------|-------|--------------|--------|-----|
| New Well | Replace | Recondition | <input checked="" type="checkbox"/> Domestic | Irrigation | Test | Cable | Rotary | RVC |
| Deepen | <input checked="" type="checkbox"/> Abandon | Other | Municipal/Industrial | Monitor | Stock | Air | Other | Mud |

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|------------------------------------------------------------|--------------|------|-----|-----------|
| Perfed from 50' to 120' | | 50 | 120 | 70 |
| Installed termie to botom & pumped neat cement to surface. | | | | 0 |
| We did get returns. | | | | 0 |

8. WELL CONSTRUCTION

Depth Drilled **0** feet Depth Cased **120** feet
HOLE DIAMETER (BIT SIZE)

| From | To |
|----------|--------|
| 0 inches | 0 feet |
| 0 inches | 0 feet |
| 0 inches | 0 feet |

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 8 5/8 | 12.94 | 188 | +1 1/2 | 120 |

Perforations:

| Type Perforation | Factory |
|------------------|--------------|
| Size perforation | 3/32 x 3" |
| From | feet to feet |

Surface Seal YES No Seal Type:
Depth of Seal **120** feet Neat Cement
120 x Pumped Cement Grout
Poured Concrete Grout

Gravel Packed: Yes No
From **0** feet to **0** feet

RECEIVED
 04 JUN 24 AM 11:31
 STATE ENGINEERS OFFICE

9. WATER LEVEL

Static water leve **60** feet below land surface
Artesian flow **0** GPM **0** P.S.I.
Water Temperature **cold** Degrees F Quality

Date started **6-3-04**
Date completed **6-3-04**

7. WELL TEST DATA

| TEST METHOD: | Bailer | Pump | <input checked="" type="checkbox"/> Air Lift |
|--------------|-------------------------------|--------------|----------------------------------------------|
| G.P.M. | Draw Down (Feet Below Static) | Time (hours) | |

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509

NV Contractors No. **14170**
NV Driller's Lic (on site) **2121**

Signed *Steve McKay*
By driller performing actual drilling on site or contractor

Date **6-10-04**