

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25503

1. OWNER Wright Trust ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 0 _____
 2. LOCATION SE 1/4 SE 1/4 Sec 6 T 4 N/S R 36 E Comstock County _____
 PERMIT NO. 007-681-06 Fish Lake Valley Ranches Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay		0	5	
Sand		5	15	
Gravel/Sand		15	64	
Clay		64	89	
Cobbles		89	126	
Gravel	126	126	135	
S&S / Clays	200	135	200	

Duplicate

DNRR/DWR
 RECEIVED
 SEP 27 2004
 LAS VEGAS OFFICE

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 200 Feet
 _____ Inches _____ Feet
 _____ Inches _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 7/8</u>	<u>13</u>	<u>1.88</u>	<u>1</u>	<u>21</u>
<u>6 5/8</u>	<u>PVC</u>	<u>40</u>	<u>21</u>	<u>200</u>

Perforations:
 Type perforation Machine Perf
 Size perforation 3/16 x 6 x 5
 From 180 feet to 200 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 50
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 50 feet to 200 feet

9. WATER LEVEL
 Static water level 81 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature C °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Green Drilling Inc Contractor
 Address PO Box 299 Contractor
88 NV 89429
 Nevada contractor's license number issued by the State Contractor's Board 0031841
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 1740
 Signed Thomas R. Paul
 By driller performing actual drilling on site or contractor
 Date May 7 04

Date started 4/26/04 19_____
 Date completed same 19_____
 7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20-25</u>	<u>2 hrs</u>	