

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT



93658
office use only

Log No.....

Permit No.....

Basin 103

NOTICE OF INTENT NO 52657

1. OWNER **Robert Renteria**
MAILING ADDRESS **3875 Rain Dance**
StageCouch, NV

ADDRESS AT WELL LOCATION **3875 Rain Dance**

2. Location **SE 1/4 SE 1/4 Sec 27 T 18 R 23E** **Lyon County**
PERMIT NO. **PARCEL NO. 015-041-45** SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE
 New Well | Domestic | Cable Rotary RVC
Deepen | Replace | Recondition | Irrigation | Test | Air | Other | X Mud
Abandon | Other | Municipal/Industrial | Monitor | Stock

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Gravel		0	15	0
Rock		15	175	0
Clay		175	340	340
Rock and Clay		340	580	580

8. WELL CONSTRUCTION
Depth Drilled **580 feet** Depth Cased **580 feet**
HOLE DIAMETER (BIT SIZE)
From To
11 inches 0 feet 60 feet
8 3/4 inches 60 feet 580 feet
inches feet feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	580

Perforations:
Type Perforation **Factory**
Size perforation **3/32 x 3"**
From 0 feet to 480 feet
From 480 feet to 580 feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal YES No Seal Type:
Depth of Seal 50 feet Neat Cement
Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 50 feet to 580 feet

9. WATER LEVEL
Static water level 350 feet below land surface
Artesian flow 0 GPM 0 P.S.I.
Water Temperature cold Degrees F Quality

Date started **6-21-04**
Date completed **6-29-04**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)	
7	30		
7	80		

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509

NV Contractors No. **14170**
NV Driller's Lic (on site) **786**

Signed _____
By driller performing actual drilling on site or contractor
Date **7-8-04**

RECEIVED
04 AUG -4 AM 10:39
STATE ENGINEERS OFFICE