

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

office use only  
Log No. 93661  
Permit No. ....  
Basin 83



NOTICE OF INTENT NO 52033

1. OWNER Joe Alt  
MAILING ADDRESS PO Box 20715  
Sparks NV

ADDRESS AT WELL LOCATION 1341 Bonanza

2. Location NE 1/4 NW 1/4 Sec 8 T 17N R 21E  
PERMIT NO. PARCEL NO. 3-172-02

SUBDIVISION NAME

Storey County

3. WORK PERFORMED			4. PROPOSED USE			5. WELL TYPE		
<input checked="" type="checkbox"/> New Well	Replace	Recondition	<input checked="" type="checkbox"/> Domestic	Irrigation	Test	Cable	<input checked="" type="checkbox"/> Rotary	RVC
Deepen	Abandon	Other	Municipal/Industrial	Monitor	Stock	<input checked="" type="checkbox"/> Air	Other	Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Rock.		0	287	287

8. WELL CONSTRUCTION

Depth Drilled	287 feet	Depth Cased	287 feet
HOLE DIAMETER (BIT SIZE)			
	From	To	
11 inches	0 feet	60 feet	
8 3/4 inches	60 feet	287 feet	

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	287

Perforations:

Type Perforation	Factory
Size perforation	3/32 x 3"
From	247 feet to 287 feet
From	feet to feet
From	feet to feet
From	feet to feet
From	feet to feet

Surface Seal  YES No Seal Type:  
 Depth of Seal 50 feet - Neat Cement  
 Pumped  Cement Grout  
 x Poured - Concrete Grout  
 Gravel Packed:  Yes No  
 From 50 feet to 287 feet

9. WATER LEVEL

Static water level	80 feet below land surface
Artesian flow	0 GPM 0 P.S.I.
Water Temperature	cold Degrees F Quality

Date started 7-1 -04  
Date completed 7-9 -04

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)		
15	20	1		
60	33	1		
70	207	1		

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name McKay Drilling, Inc.  
2290 Pioneer Drive  
Reno, NV 89509  
NV Contractors No. 14170  
NV Driller's Lic (on site) 786

Signed Steve McKay  
By driller performing actual drilling on site or contractor  
Date 7-13 -04

RECEIVED  
04 AUG -4 AM 10:39  
STATE ENGINEERS OFFICE