

STATE OF NEVADA
 DIVISION OF WATER RESOURCES

OFFICE USE ONLY
 Log No. 941175
 Permit No. _____
 Basin 162

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 26839

1. OWNER John and Debra Chedister ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 4650 S. Vickie Ann Pahrump, NV 89048 4650 S. Vickie Ann

2. LOCATION N/E 1/4 S/E 1/4 Sec. 2 T 21S N/S R 53E E Nye County
 PERMIT NO. _____ 44-842-12 Valley View Estates
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
brown loam	x	0	8	8
grey loam		8	12	4
brown clay		12	36	24
See next line		36	48	12
brown clay with caleche strings				
brown loam	x	48	73	25
brown clay	x	73	117	44
brown caleche	x	117	119	2
brown loam	x	119	160	41

8. WELL CONSTRUCTION
 Depth Drilled 160 Feet Depth Cased 160+1 Feet

HOLE DIAMETER (BIT SIZE)
 From To
11 Inches 0 Feet 160 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	3.7	.280	0	160

Perforations:
 Type perforation sawcut
 Size perforation .188

From 140 feet to 160 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 160 feet

DCNR/DWR
 RECEIVED
 OCT 18 2004

LAS VEGAS OFFICE

Date started 9/25/04 _____, 19____
 Date completed 9/25/04 _____, 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift
 Draw Down (Feet Below Static) Time (Hours)

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL
 Static water level 62 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Strickland Construction Co., Inc. Contractor
 Address 5801 S. Homestead Contractor
Pahrump, NV 89048
 Nevada contractor's license number issued by the State Contractor's Board 40277
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086
 Signed _____
 By driller performing actual drilling on-site or contractor
 Date 10-12-04