

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 7-4244
Permit No.
Basin 92 B

NOTICE OF INTENT NO. 53164
7805 Tamra Dr

1. OWNER Michael Rodriguez
MAILING ADDRESS 7805 Tamra Dr
Reno NV

ADDRESS AT WELL LOCATION

2. Location SW 1/4 SE 1/4 Sec 3 T 20N R 19E Washoe County
PERMIT NO. PARCEL NO. 552-202-05 SUBDIVISION NAME

| 3. WORK PERFORMED | | | 4. PROPOSED USE | | | 5. WELL TYPE | | |
|--|---------|-------------|--|------------|-------|---|--|-----|
| New Well | Replace | Recondition | <input checked="" type="checkbox"/> Domestic | Irrigation | Test | Cable | <input checked="" type="checkbox"/> Rotary | RVC |
| <input checked="" type="checkbox"/> Deepen | Abandon | Other | Municipal/Industrial | Monitor | Stock | <input checked="" type="checkbox"/> Air | Other | Mud |

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|-----------------|--------------|------|-----|-----------|
| Hard granite. | | 150 | 170 | 20 |
| Fractured rock. | | 170 | 171 | 1 |
| Hard granite. | | 171 | 186 | 15 |
| Fractred rock. | | 186 | 188 | 2 |
| Hard granite. | | 188 | 245 | 57 |
| Fractured rock. | | 245 | 246 | 1 |
| HARD GRANITE. | | 246 | 250 | 4 |
| | 170 | | | 0 |
| | 187 | | | 0 |

8. WELL CONSTRUCTION

Depth Drilled 250 feet Depth Cased 250 feet
HOLE DIAMETER (BIT SIZE)

| From | To | From | To |
|--------------|----------|----------|----------|
| 6 1/8 inches | 150 feet | 250 feet | 250 feet |
| inches | feet | feet | feet |
| inches | feet | feet | feet |

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 5 9/16 | 6.96 | 188 | 128 | 250 |

Perforations:

| Type Perforation | Factory | From | To |
|------------------|-----------|----------|----|
| Size perforation | 3/32 x 3" | | |
| From | 169 feet | 209 feet | |
| From | 229 feet | 250 feet | |
| From | feet | feet | |
| From | feet | feet | |
| From | feet | feet | |

Surface Seal YES No Seal Type:
Depth of Seal feet Neat Cement
Pumped Cement Grout
Poured Concrete Grout

Gravel Packed: Yes No
From 0 feet to feet

RECEIVED
04 SEP 16 AM 11:04
STATE ENGINEERS OFFICE

Date started 7-22 -04
Date completed 7-29 -04

7. WELL TEST DATA

| TEST METHOD: | Bailer | Pump | x | Air Lift |
|--------------|-------------------------------|--------------|---|----------|
| G.P.M. | Draw Down (Feet Below Static) | Time (hours) | | |
| 8 | 25 | | | |
| 15 | 50 | | | |
| 30 | 75 | | | |

9. WATER LEVEL

Static water level 150 feet below land surface
Artesian flow 0 GPM 0 P.S.I.
Water Temperature cold Degrees F Quality

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name McKay Drilling, Inc.
2290 Pioneer Drive
Reno, NV 89509

NV Contractors No. 14170
NV Driller's Lic (on site) 1261-t2

Signed *Steve McKay*
By driller performing actual drilling on site or contractor

Date 8-3 -04