

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 52704

1. OWNER Newmont Mining Corp ADDRESS AT WELL LOCATION Gold Quarry Mine
 MAILING ADDRESS P.O. Box 669 Carlin, NV 89822

2. LOCATION NE 1/4 SW 1/4 Sec 2 T 33 N/S R 51 E Elko County

PERMIT NO. 68272 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay-Siltstone		0	10	10
Sandstone		10	70	60
Clay-Siltstone		70	165	95
Sandstone		165	180	15
Clay-Sandstone		180	540	360
Bedrock-Siltstone		540	570	30

Stamp: CONF. DWR RECEIVED OCT 21 2004 LAS VEGAS OFFICE

8. WELL CONSTRUCTION

Depth Drilled 570 Feet Depth Cased 565 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To
<u>28</u>	0	40
<u>19</u>	40	570

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>20</u>		<u>.25</u>	<u>0</u>	<u>40</u>
<u>12 3/4</u>		<u>.25</u>	<u>40</u>	<u>565</u>

Perforations:
 Type perforation Mill slot
 Size perforation 1/8"
 From 80 feet to 565 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 60'
 Placement Method: Pumped
 Poured
 Gravel Packed: Yes No
 From 60 feet to 570 feet

9. WATER LEVEL
 Static water level 480 feet below land surface
 Artesian flow _____ G.P.M. P.S.I.
 Water temperature Cold °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name WDC Exploration & Wells
 Address 580 W. Silver St Elko, NV 89801
 Nevada contractor's license number issued by the State Contractor's Board 0012852
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2245
 Signed Tim M...
 Date 8/20/04

Date started 7/10, 2004
 Date completed 7/21, 2004

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>10-20</u>		<u>59 1/2</u>