



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO27044

1. OWNER George D. Breaz ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS _____

2. LOCATION NE 1/4 NE 1/4 Sec 36 T. 19S N/S R. 59 E Clark County
 PERMIT NO. 68920 126-36-501-031 Subdivision Name _____
Issued by Water Resources Parcel No.

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Gravel		0	620	
Gravel & Water	xx	620	630	10
Gravel		630	680	
Gravel & Water	xx	680	775	95
RECEIVED OFFICE: 212-12 STATE ENGINEER'S OFFICE				
DUNN/DWR RECEIVED JAN 04 2005				
LAS VEGAS OFFICE				

8. WELL CONSTRUCTION
 Depth Drilled 765 Feet Depth Cased 765 Feet
 HOLE DIAMETER (BIT SIZE)

Inches	From	To
12 1/4	0	50
8 3/4	50	765

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
9"	PVC 1/2		-5	50
8 5/8"	16.94	.188	+2	5
6 1/2	PVC SRD		+1	765

Perforations:
 Type perforation Factory
 Size perforation .032 Sieve Type
 From 705 feet to 745 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 50
 Placement Method: Pumped
 Poured
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 588 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cold °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Vernon H. Dimick Contractor
 Address 5360 N. Bonita Vista St. Contractor
Las Vegas, Nevada 89149
 Nevada contractor's license number 10062 issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552
 Signed V.H. Dimick
 By driller performing actual drilling on site or contractor
 Date 12-31-04

Date started 12/24/04, 20
 Date completed 12/30/04, 20

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			