



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27037

1. OWNER Steward Trust 1966 ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS \_\_\_\_\_

2. LOCATION NW 1/4 NW 1/4 Sec. 7 T19S N/S R59 E Clark County \_\_\_\_\_  
 PERMIT NO. 126-07-101-007 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Gravel		0	225	
Red Gravel		225	240	
Fractured Rock		240	310	
Fractured Rock	xx	310	315	
Hard Reddish Rock		315	515	
Hard Cream Colored Rock		515	525	
Sand stone & Water	xx	525	540	
Red Shale		540	640	
Red Shale		640	660	
Red Shale		660	725	
Red Shale & Water	xx	725	745	

8. WELL CONSTRUCTION  
 Depth Drilled 745 Feet Depth Cased 745 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
 12 1/4 Inches 0 Feet 50 Feet  
 9 7/8 Inches 50 Feet 240 Feet  
 8 3/4 Inches 240 Feet 745 Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	+2	5
8 3/4	PVC	SCH 80	+2	50
6 1/2	PVC	SRD	+1	745

 Perforations:  
 Type perforation Factory  
 Size perforation .032 Sieve Type  
 From 705 feet to 725 feet  
 From 665 feet to 685 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

DCNR/DWR  
 RECEIVED  
 DEC 16 2004  
 LAS VEGAS OFFICE

Date started 11/12/04, 20 \_\_\_\_\_  
 Date completed 12/03/04, 20 \_\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL  
 Static water level 270 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 60.1 °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Vernon H. Dimick Contractor  
 Address 5360 N. Bonita Vista St. Contractor  
Las Vegas Nev. 89149  
 Nevada contractor's license number issued by the State Contractor's Board 10062  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552  
 Signed Vernon H. Dimick  
 By driller performing actual drilling on site or contractor  
 Date 12-03-04