

OFFICE USE ONLY
 Log No. 94793
 Permit No. _____
 Basin. 212

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27035

1. OWNER Harron Construction ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 3455 Cliff Shadows Pkw.
#220 Las Vegas Nev. 89129
 2. LOCATION S 1/4 Sec 34 T 22S N/S R60 E Clark County
 PERMIT NO. 176-34-501-004 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
NAC 534-420 Section 8				
A Depth of Well: 600 Ft.				
B. The depth to which the materials used to plug the well were placed: 600 ft. up to 240 ft.				
C. The type - size - location of perforations which were made in the casing: Type: Air Rotary Knife Size: 1/4" x 1 1/2" Location: 600 Ft. up to 210 Ft.				
D. Debris Encountered: Knock out 4" Cement plug Drill out 240 Ft. of Cement with some rebar				
E. Materials used: 27 sack cement Section 9: Cement and pumped in from 600 ft. up to 240 ft. John took material slip				
Note: Plugged top 80 ft. with 5 1/2 sack cement: used Air Ball for packer				
DCNR/DWR RECEIVED				
DEC 28 2004				
LAS VEGAS OFFICE				

8. WELL CONSTRUCTION
 Depth Drilled _____ Feet Depth Cased _____ Feet
 HOLE DIAMETER (BIT SIZE)
 From _____ To _____
 Inches _____ Feet _____
 Inches _____ Feet _____
 Inches _____ Feet _____
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

Perforations:
 Type perforation _____
 Size perforation _____
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal _____ Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 340 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Vernon H. Dimick Contractor
 Address 5360 N. Bonita Vista St. Contractor
Las Vegas Nev. 89149
 Nevada contractor's license number issued by the State Contractor's Board 10062
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552
 Signed VH Dimick
 By driller performing actual drilling on site or contractor
 Date 12-24-04

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailor <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			