

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO 27034

1. OWNER Farron Construction ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 3455 Cliff Shadows Parkway
Ste 220 Las Vegas Nev. 89129
 2. LOCATION SE NW 1/4 SW NE 1/4 Sec. 34 T. 22 N/S R 60 E Clark County
 PERMIT NO. 176-34-501-003 Parcel No. _____ Subdivision Name _____
 Issued by Water Resources _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
NAC 534-420 Section 8				
A. Depth of Well: 565 Ft.				
B. The depth to which the materials used to plug the well were placed: 565- up to 220 ft.				
C. The type - Size & Location of perforations which were made in the casing. Type: Knife (Air Rotary) Size: 1/4" x 1 1/2"				
Location : 560 Ft up to 210 ft.				
D. Debris encountered- knock out 4" cement plug- drill out rock plus 20 ft of 1 1/4" Drop pipe and fish out 12 each 21' pieces of drop pipe and wire: #8 & #6 drill out bad welds in pipe so the perforator would fit in the hole. Drilled out remaining debris to 565 ft				
E. Materials used to plug the well 27 Sack neat cement slurry Section 9 Cement pumped in from 565 ft. up to 200 ft. Materials slip attached				
Note: Plugged top 20 ft 5 1/2 Sack cement used air bail for packer.				

8. WELL CONSTRUCTION

Depth Drilled _____ Feet Depth Cased _____ Feet

HOLE DIAMETER (BIT SIZE)

From _____ To _____
 Inches _____ Feet _____ Feet
 Inches _____ Feet _____ Feet
 Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

Perforations:
 Type perforation _____
 Size perforation _____
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal _____
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From _____ feet to _____ feet

Date started 12/7/04, 20____
 Date completed 12/21/04, 20____

7. WELL TEST DATA

TEST METHOD DCN/DWR Pump Air Lift

G.P.F. RECEIVED (Static) Time (Hours) _____

DEC 28 2004

LAS VEGAS OFFICE

9. WATER LEVEL

Static water level 342 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Vernon H. Dimick Contractor
 Address 5360 N. Bonita Vista St. Contractor
Las Vegas Nev. 89149

Nevada contractor's license number issued by the State Contractor's Board 10062
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552

Signed VH Dimick
 By driller performing actual drilling on site or contractor
 Date 12-24-04