

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27889

1. OWNER Green Valley Assoc. ADDRESS AT WELL LOCATION Green Valley Plaza
 MAILING ADDRESS 901 N. Green Valley Pkwy #300 Henderson, NV 89074 2700 N. Green Valley Pkwy Henderson, NV
 2. LOCATION N 1/4 NW 1/4 Sec 05 T 22 N/S R 62 E Clark County
 PERMIT NO. 178-05-110-003 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Auger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Asphalt Type II		0	5	5
		5	2	1.5
Sandy clay w/gravel		2	13	9
caliche		13	28	15
Sand & gravel	23'	28	38	10
clay		38	48	10

8. WELL CONSTRUCTION
 Depth Drilled 48 Feet Depth Cased 48 Feet
 HOLE DIAMETER (BIT SIZE)
 From 8 Inches To 48 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Pt. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2"</u>	<u>PVC</u>	<u>sch 40</u>	<u>0</u>	<u>48</u>

Perforations:
 Type perforation Factory slot
 Size perforation .020
 From 18 feet to 48 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 16' to surface Neat Cement
 Placement Method: Pumped Poured Concrete Grout
 Gravel Packed: Yes No
 From 16 feet to 48 feet

9. WATER LEVEL
 Static water level 23 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Elite Drilling Inc.
 Address 5115 S. Industrial Rd #104 Las Vegas, NV 89118
 Nevada contractor's license number issued by the State Contractor's Board 0054931
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1869
 Signed _____
 Date Jan, 26, 2005

Date started Jan 13, 2005
 Date completed Jan 13, 2005

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

DGNR/DWR
 RECEIVED
 JAN 28 2005
 LAS VEGAS OFFICE