

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in
 accordance with NAC 534.010 and NAC 534.340

NOTICE OF INTENT NO. 27463

1. OWNER 9911 CES/CEV ADDRESS AT WELL LOCATION Building 60937, Nellis AFB, NV 89191
 MAILING ADDRESS 4349 Duffer Dr. Suite 1601 Nellis Air Force Base, NV 89191
 2. LOCATION NW 1/4 SW 1/4 Sec. 10 T. 20 N. R. 62 E Clark County
 PERMIT NO. 140-10-401-001 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Auger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Silty Sand w/ gravel</u>		<u>0</u>	<u>45</u>	<u>45</u>
<u>Red Clay</u>		<u>45</u>	<u>80</u>	<u>35</u>
	<u>80'</u>			

8. WELL CONSTRUCTION
 Depth Drilled 80 Feet Depth Cased 80 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 80 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4"</u>	<u>50</u>	<u>40</u>	<u>PVC</u>	

Perforations:
 Type perforation Factory Slotted
 Size perforation .020
 From 10 feet to 80 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 8
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 8 feet to 80 feet

9. WATER LEVEL
 Static water level 80 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name WDC Exploration & Wells Contractor
 Address 570 Corinthian Way Contractor
N. Las Vegas, NV 89030
 Nevada contractor's license number issued by the State Contractor's Board 0012852
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2057
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 1-20-05

Date started 12-17-2004
 Date completed 12-23-2004

7. WELL TEST DATA

TEST METHOD:	TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift		
	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

**UCINR/DWR
 RECEIVED
 FEB 2 2005
 LAS VEGAS OFFICE**