

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
 WELL DRILLER'S REPORT



office use only
 Log No. **95477**
 Permit No.
 Basin **83**

NOTICE OF INTENT NO 52018
 21451 Crestview Rd

1. OWNER **Joe Alt**
 MAILING ADDRESS **21451 Crestview Rd**
Reno, NV

ADDRESS AT WELL LOCATION

2. Location **SW 1/4 SW 1/4 Sec 5 T 17N R 21E**
 PERMIT NO. **PARCEL NO. 3-181-29**

Storay County
 SUBDIVISION NAME

3. WORK PERFORMED			4. PROPOSED USE			5. WELL TYPE		
<input checked="" type="checkbox"/> New Well	Replace	Recondition	<input checked="" type="checkbox"/> Domestic	Irrigation	Test	Cable	<input checked="" type="checkbox"/> Rotary	RVC
Deepen	Abandon	Other	Municipal/Industrial	Monitor	Stock	Air	Other	<input checked="" type="checkbox"/> Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay.		0	160	160
Rock.		160	523	363
				0

8. WELL CONSTRUCTION

Depth Drilled	523 feet	Depth Cased	523 feet
HOLE DIAMETER (BIT SIZE)			
	From	To	
11	inches	0	feet 50
8 3/4	inches	50	feet 523
	inches		feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	523

Perforations:

Type Perforation	Factory
Size perforation	3/32 x 3"
From 283	feet to 303
From 483	feet to 523
From	feet to
From	feet to
From	feet to

Surface Seal YES No Seal Type:
 Depth of Seal 50 feet Neat Cement
 Pumped Poured Cement Grout
 Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 523 feet

9. WATER LEVEL

Static water level	264	feet below land surface
Artesian flow	0 GPM	0 P.S.I.
Water Temperature	cold	Degrees F Quality

Date started **8-9 -04**
 Date completed **8-20 -04**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)			Time (hours)
15				1
25				2
60				3

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
 NV Contractors No. **14170**
 NV Driller's Lic (on site) **786**
 Signed
 By driller performing actual drilling on site or contractor
 Date **8-30 -04**

RECEIVED
 04 OCT 26 AM 11:40
 STATE ENGINEERS OFFICE