

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 53510

1. OWNER Topaz Construction ADDRESS AT WELL LOCATION 3455 Maggo St  
6-ville NV 89410  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION SW 1/4 SE 1/4 Sec 29 T 10 N/S R 22 E County \_\_\_\_\_  
 PERMIT NO. 1022-29-201-911 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  New Well  Replace  Recondition  Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  Domestic  Municipal/Industrial  Irrigation  Monitor  Test  Stock  
 5. WELL TYPE  Cable  Rotary  RVC  Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Sand + Small-Rocks</u>		<u>0</u>	<u>32</u>	<u>32</u>
<u>Clay, Light + Grey</u>		<u>32</u>	<u>60</u>	<u>28</u>
<u>Gravel + Sm. Rocks</u>		<u>60</u>	<u>103</u>	<u>43</u>
<u>Clay + Gravel streaks</u>		<u>103</u>	<u>246</u>	<u>147</u>
<u>Conglomerate</u>		<u>246</u>	<u>270</u>	<u>24</u>
<u>Rocks, Black, Grey</u>		<u>270</u>	<u>329</u>	<u>59</u>

8. WELL CONSTRUCTION  
 Depth Drilled 329 Feet Depth Cased 329 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
12 1/4 Inches 0 Feet 329 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 5/8</u>	<u>338 lbs</u>	<u>.188</u>	<u>0</u>	<u>329</u>

Perforations:  
 Type perforation Factory  
 Size perforation 3/32" x 2.5"  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From 227 feet to 247 feet  
 From 268 feet to 288 feet  
 From 227 feet to 247 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  Neat Cement  Cement Grout  Concrete Grout  
 Depth of Seal 50 ft  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 50 feet to 329 feet

9. WATER LEVEL  
 Static water level 65 feet below land surface  
 Artesian flow NO G.P.M. \_\_\_\_\_ P.S.I. \_\_\_\_\_  
 Water temperature cool °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Ground Pounders Well Drilling Contractor  
 Address 1374 HW 395 S. Contractor  
Gardnerville NV 89410  
 Nevada contractor's license number issued by the State Contractor's Board 0057531  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1652  
 Signed George E. Steele  
 By driller performing special drilling on site or contractor  
 Date 3/Dec/04

Date started 11-2-04, 20\_\_\_\_  
 Date completed 11-16-04, 20\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	<u>15</u>	<u>86</u>	<u>3</u>

RECEIVED  
 04 DEC 10 AM 11:43  
 STATE ENGINEERS OFFICE