

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
 WELL DRILLER'S REPORT

054715  
 office use only  
 Log No. ....  
 Permit No. ....  
 Basin 85



NOTICE OF INTENT NO 54828  
 Calle De La Plata

1. OWNER **D&S Construction**  
 MAILING ADDRESS **9732 SR 445 #187**  
**Sparks NV**

ADDRESS AT WELL LOCATION

2. Location **NW 1/4 NE 1/4 Sec 25 T 21N R 20E** **Washoe County**  
 PERMIT NO. **PARCEL NO. 076-40-221** **SUBDIVISION NAME**

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE  
 New Well Replace Recondition |  Domestic Irrigation Test | Cable  Rotary RVC  
 Deepen Abandon Other | Municipal/Industrial Monitor Stock |  Air Other Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay & boulders.		0	70	70
Clay & rock.		70	227	157
Granite.		227	570	343
DG		570	600	30

8. WELL CONSTRUCTION  
 Depth Drilled **600 feet** Depth Cased **600 feet**  
 HOLE DIAMETER (BIT SIZE)  

	From	To
10 5/8 inches	0 feet	60 feet
8 3/4 inches	60 feet	600 feet

 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	600

 Perforations:  
 Type Perforation **Factory**  
 Size perforation **3/32 x 3"**  

From	To
540 feet	600 feet
feet	feet
feet	feet
feet	feet
feet	feet
feet	feet

 Surface Seal  YES No Seal Type:  
 Depth of Seal **60 feet** Neat Cement  
 Pumped  Cement Grout  
 Poured Concrete Grout  
 Gravel Packed:  Yes No  
 From **60 feet** to **600 feet**

**RECEIVED**  
**05 APR -1 AM 10:57**  
**STATE ENGINEERS OFFICE**

Date started **3-7 -05**  
 Date completed **3-16 -05**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)		
7	130			
12	230			
15	330			

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name **McKay Drilling, Inc.**  
**2290 Pioneer Drive**  
**Reno, NV 89509**  
 NV Contractors No. **14170**  
 NV Driller's Lic (on site) **786**  
 Signed *Steve McKay*  
 By driller performing actual drilling on site or contractor  
 Date **3-17 -05**