

ADR Environmental Group, Inc.

Log of Monitoring Well: MW-3		Vapor Monitoring Device: PID	
Location: 1127 W. Winnemucca Blvd. Winnemucca, Nevada	Drilling	Time	Date
	Start:		7/21/03
	Finish Drilling:		Finish Well:
Project Number: PPRP 01-03-023 NV		Water Depth (Date): ~20' (7-21-03)	
Drilling Company: Stretch Exploration		Casing Elevation:	
Drilled By: Stretch		Completion Depth: 29'	
Drilling Method: Hollow Stem Auger		Logged By: J. Wingerter	
Sampling Method: Acetate Sleeve		Checked By:	

Depth In Feet	Sample Interval	Soil Description	Graphic Log	U.S.C.S. Classification	Well Construction	Blows / 6 in.	Inches Driven	Inches Recovered	Comments	Sample Number	Ret. CY/NOVA Reading (PPM)
0		ASPHALT Surface									
1											
2											
3											
4											
5		SAND-Brown, fine to medium grained, dry.		SP		12	12		NO ODOR	1	∅
6											
7											
8											
9											
10		SAND w/ GRAVEL-Brown, fine to medium grained, dry, angular gravels to 2".		SP		12	8		NO ODOR	2	∅
11											
12											
13											
14											
15		GRAVEL w/ SAND-Brown, angular gravels to 2".		GP		12	5		NO ODOR	3	∅
16											
17											
18											
19											
20		GRAVEL w/ SAND-As above.		GP		12	8		NO ODOR	4	∅
21											
22											
23											
24											
25											
26											
27											
28											
29											
30											

023-MW3 08-07-03 PYM

BOTTOM OF BORING @ 29'