


STATE OF NEVADA
 DIVISION OF WATER RESOURCES



WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28203

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

1. OWNER Chet Malito ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 4841 W. Basin 4841 W. Basin
Pahrump, NV 89060

2. LOCATION NW 1/4 NW 1/4 Sec. 14 T 20S N/S R 52E E Nye County
 PERMIT NO. 41-461-14 Golden Spring Ranch
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>brown loam</u>		<u>0</u>	<u>6</u>	<u>6</u>
<u>See next line</u>		<u>6</u>	<u>17</u>	<u>11</u>
<u>brown loam with caleche strings</u>				
<u>grey caleche</u>		<u>17</u>	<u>48</u>	<u>31</u>
<u>See next line</u>		<u>48</u>	<u>80</u>	<u>32</u>
<u>grey loam with caleche strings</u>				
<u>green clay</u>	<u>x</u>	<u>80</u>	<u>104</u>	<u>24</u>
<u>See next line</u>	<u>x</u>	<u>104</u>	<u>148</u>	<u>44</u>
<u>green clay with caleche strings</u>				
<u>See next line</u>	<u>x</u>	<u>148</u>	<u>192</u>	<u>44</u>
<u>brown clay with caleche strings</u>				
<u>rock and gravel</u>	<u>x</u>	<u>192</u>	<u>200</u>	<u>8</u>

Date started 5/4/05, 19____
 Date completed 5/4/05, 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

RECEIVED
MAY 18 2005
LAS VEGAS OFFICE

8. WELL CONSTRUCTION

Depth Drilled 200 Feet Depth Cased 200+1 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To
<u>11</u>	<u>0</u>	<u>200</u>

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>3.7</u>	<u>.280</u>	<u>0</u>	<u>200</u>

Perforations:
 Type perforation sawcut
 Size perforation .188

From 160 feet to 200 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 200 feet

9. WATER LEVEL

Static water level 80 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Strickland Construction Co., Inc. Contractor
 Address 5801 S. Homestead Contractor
Pahrump, NV 89048

Nevada contractor's license number issued by the State Contractor's Board 40277
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086

Signed [Signature]
 By driller performing actual drilling on-site or contractor
 Date 5-17-05