

OFFICE USE ONLY  
 Log No. **96605**  
 Permit No. \_\_\_\_\_  
 Basin. **212**

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in  
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27688

1. OWNER Tom Wheeler ADDRESS AT WELL LOCATION N.E. C.W. CORBERT  
 MAILING ADDRESS AND KEVIN

2. LOCATION NE 1/4 SW 1/4 Sec. 29 T. 19S. N/S R. 60 E. Clark County \_\_\_\_\_  
 PERMIT NO. 125-29-304-012 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Gravel		0	140	
Gravel & Clay		140	240	
Gravel & Clay & Water		240	260	
Cemented Gravel		260	400	
Gravel & Water		400	500	

Old Well Depth of well 400 ft.  
 Depth of casing 400 ft.  
 dia. casing 8 5/8  
 Debris: Board's and Boulders from 150 Ft to 400 ft.  
 Perferate from 395 ft up to 150 ft.  
 Cement with 27 sack neat cement from 400 ft to 150 ft.  
 Use cement packer and cement from 20 ft up to surface 5 sack mix.

**PLUS**

**RECEIVED**

**MAY 24 2005**

**LAS VEGAS OFFICE**

8. WELL CONSTRUCTION  
 Depth Drilled 500 Feet Depth Cased 500 Feet  
 HOLE DIAMETER (BIT SIZE)  
 12 1/4 Inches From 0 To 50 Feet  
 8 3/4 Inches 50 Feet 500 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	6.94	.188	+1	4
8 3/4	PVC		4	50
6 1/2	PVC		+1	500

Perforations:  
 Type perforation Factory  
 Size perforation .035 Sieve Type  
 From 420 feet to 480 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 211 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Vernon H. Dimick Contractor  
 Address 5360 N. Bonita Vista St. Contractor  
Las Vegas, Nev. 89149  
 Nevada contractor's license number issued by the State Contractor's Board 10062  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552  
 Signed V.H. Dimick  
 By driller performing actual drilling on site or contractor  
 Date 05-23-05

Date started 5/6/05, 20 \_\_\_\_\_  
 Date completed 5/17/05, 20 \_\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)