

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO: 27693

#5

1. OWNER RL Homes LLC ADDRESS AT WELL LOCATION 6225 Goldfield St.  
 MAILING ADDRESS 7251 W. Lake Meade N. LV. NV.  
BLVC LV NV 89128

2. LOCATION NW 1/4 NE 1/4 Sec. 27 T19S N/S R61 E Clark County  
 PERMIT NO. 124-27-501-007 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Depth of Well 250 Ft.				
Depth of Casing 250 Ft.				
Dia. of Casing 8 5/8				
Pull Pump				
No Debris				
Perforated from 245 Ft.				
Up to 45 ft. Cement Seal				
Cement from 250 Ft. up				
To surface with 27				
Sack Material Cement				
<u>NEAT</u>				

8. WELL CONSTRUCTION

Depth Drilled \_\_\_\_\_ Feet Depth Cased \_\_\_\_\_ Feet

HOLE DIAMETER (BIT SIZE)

From \_\_\_\_\_ To \_\_\_\_\_

\_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

Perforations:

Type perforation \_\_\_\_\_  
 Size perforation \_\_\_\_\_

From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal \_\_\_\_\_

Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

DONOR  
 RECEIVED

MAY 24 2005

LAS VEGAS OFFICE

Date started 05-19-05, 20 \_\_\_\_\_  
 Date completed 5/20/05, 20 \_\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL

Static water level 79 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Vernon H. Dimick Contractor  
 Address 5360 N. Bonita Vista Contractor  
Las Vegas, Nevada 89149

Nevada contractor's license number issued by the State Contractor's Board 10062  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552

Signed V.H. Dimick  
 By driller performing actual drilling on site or contractor

Date 05-23-05