

OFFICE USE ONLY
 Log No. 96782
 Permit No. _____
 Basin 162
 NOTICE OF INTENT NO. 28220

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Casey's Construction ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 2071 S. Page
Pahrump, NV 89060

2. LOCATION NE 1/4 NW 1/4 Sec. 28 T 20S N/S R 53E E Nye County
 PERMIT NO. 39-084-05 Calvada Valley
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>brown loam</u>		<u>0</u>	<u>11</u>	<u>11</u>
<u>grey clay</u>		<u>11</u>	<u>17</u>	<u>6</u>
<u>brown loam</u>		<u>17</u>	<u>24</u>	<u>7</u>
<u>grey loam</u>		<u>24</u>	<u>44</u>	<u>20</u>
<u>See next line</u>	<u>x</u>	<u>44</u>	<u>114</u>	<u>70</u>
<u>brown loam with caleche strings</u>				
<u>brown caleche</u>	<u>x</u>	<u>114</u>	<u>121</u>	<u>7</u>
<u>See next line</u>	<u>x</u>	<u>121</u>	<u>144</u>	<u>23</u>
<u>brown loam with caleche strings</u>				
<u>brown caleche</u>	<u>x</u>	<u>144</u>	<u>158</u>	<u>44</u>
<u>See next line</u>	<u>x</u>	<u>158</u>	<u>162</u>	<u>26</u>
<u>brown loam with caleche strings</u>				
<u>brown caleche</u>	<u>x</u>	<u>162</u>	<u>173</u>	<u>11</u>
<u>See next line</u>	<u>x</u>	<u>173</u>	<u>200</u>	<u>27</u>
<u>brown loam with caleche strings</u>				

DCNR/DWR
 RECEIVED

JUN 28 2005

LAS VEGAS OFFICE

Date started 6/2/05, 19____
 Date completed 6/2/05, 19____

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200+1 Feet
 HOLE DIAMETER (BIT SIZE)
 From 11 Inches To 0 Feet 200 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>3.7</u>	<u>.280</u>	<u>0</u>	<u>200</u>

 Perforations:
 Type perforation sawcut
 Size perforation .188
 From 160 feet to 200 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 50 _____
 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 200 feet

9. WATER LEVEL
 Static water level 65 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Strickland Construction Co., Inc. Contractor
 Address 5801 S. Homestead Contractor
Pahrump, NV 89048
 Nevada contractor's license number issued by the State Contractor's Board 40277
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086
 Signed [Signature]
 By driller performing actual drilling on-site or contractor
 Date 6-21-05