

STATE OF NEVADA
DIVISION OF WATER RESOURCES



OFFICE USE ONLY
Log No. 97132
Permit No. _____
Basin 103

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 56322

1. OWNER Sue Ketterhagen
MAILING ADDRESS 985 Ranchview Circle Carson City, NV 8
Carson City, NV 89705

ADDRESS AT WELL LOCATION 8185 Scenic Drive
Stagecoach, NV

2. LOCATION NE 1/4 NE 1/4 Sec. 11 T 17N R 23E Lyon County
PERMIT NO. Parcel No. 01937136 Subdivision Name Lot

3. WORK PERFORMED New Well
4. PROPOSED USE Domestic
5. WELL TYPE Rotary-mud

6. LITHOLOGIC LOG

Material	Water Status	From	To	Thickness
Sand		0	3	3
Sand & Gravel		3	28	25
Gravel		28	46	18
Brown Sand		46	52	6
Rock		52	96	44
Brown Clay		96	98	2
Rock		98	115	17
Gravel		115	123	8
Gravel & Sand		123	135	12
Sand & Stones		135	150	15
Sand & Gravel	X	150	163	13

8. WELL CONSTRUCTION

Depth Drilled	163	Depth Cased	163	Feet
BOLE DIAMETER (BIT SIZE)				
		From	To	
12 Inches		0 Feet	50 Feet	
10 Inches		50 Feet	163 Feet	
Inches		Feet	Feet	

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	6.625	0	20
6	3.82	0.258	20	163

Perforations:
Type perforation Saw Cut
Size perforation 0.125
From 118 feet to 163 feet

Surface Seal: Yes No Seal Type: Concrete Grout
Depth of Seal 50
Placement Method: Pumped
Gravel Packed: Yes No
From 50 feet to 163 Feet

9. WATER LEVEL

Static Water Level 98 feet below land surface
Artesian Flow G.P.M. P.S.I.
Water temperature °F Quality unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.
Contractor
Address 403 McLean Road
Fallon, NV 89407
Contractor
Nevada contractor's license number 29064
issued by the State Contractor's Board
Nevada driller's license number issued by the 1758
Division of Water Resources, the on-site driller
Signed [Signature]
By driller performing the actual drilling on site or contractor
Date 6/3/2005

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)

Date started 5/10/2005
Date completed 5/13/2005

Latitude
Longitude