

OFFICE USE ONLY
 Log No. 48170
 Permit No. 070
 Basin. 070

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 32907

1. OWNER Ignacio & Lynn Herrera ADDRESS AT WELL LOCATION 8275 Stinson Rd. Winnemucca, NV 89445
 MAILING ADDRESS 8275 Stinson Rd. Winnemucca, NV 89445
 2. LOCATION 1/4 NW 1/4 Sec. 24 T. 35 N/S R. 37 E Humboldt County County
 PERMIT NO. 14-111-15 Parcel No. Lot #14 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay		0	20	20
Sand & Clay		20	23	3
Clay		23	38	15
Cemented Gravel		38	42	4
Clay		42	46	4
Sand, Gravel & Clay		46	65	19
Sand & Gravel		65	100	35
Clay		100	102	2
Sand & Gravel		102	128	26

8. WELL CONSTRUCTION
 Depth Drilled 128 Feet Depth Cased 119 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 0 Feet 128 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8		.188	+1	99

Perforations:
 Type perforation Mill Slot
 Size perforation 1/8 x 2" Double Row
 From 99 feet to 119 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 50
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 50 feet to 128 feet

9. WATER LEVEL
 Static water level 47 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cold °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Humboldt Drilling & Pump Co Inc. Contractor
 Address P O Box 590 Contractor
Winnemucca, NV 89445

Nevada contractor's license number issued by the State Contractor's Board 015234
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1154
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 7/12/95

Date started June 27, 1995
 Date completed June 27, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
50		