

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**

OFFICE USE ONLY  
 Log No. **97347**  
 Permit No. \_\_\_\_\_  
 Basin **162**  
 NOTICE OF INTENT NO. **28233**

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER **Khader Bashah** ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS **4900 E. McGraw** **4900 E. McGraw**  
**Pahrump, NV 89048**

2. LOCATION **NE** 1/4 **NE** 1/4 Sec. **20** T **21S** N/S R **54E** E **Nye** County  
 PERMIT NO. **450291-29** Parcel No. **Green Saddle Ranch** Subdivision Name \_\_\_\_\_  
 Issued by Water Resources \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<b>brown loam</b>		<b>0</b>	<b>62</b>	<b>62</b>
<b>See next line</b>	<b>x</b>	<b>62</b>	<b>66</b>	<b>4</b>
<b>brown loam with caleche strings</b>				
<b>brown caleche</b>		<b>66</b>	<b>71</b>	<b>5</b>
<b>See next line</b>	<b>x</b>	<b>71</b>	<b>78</b>	<b>7</b>
<b>brown loam with caleche strings</b>				
<b>brown caleche</b>	<b>x</b>	<b>78</b>	<b>105</b>	<b>27</b>
<b>See next line</b>	<b>x</b>	<b>105</b>	<b>108</b>	<b>3</b>
<b>brown loam with caleche strings</b>				
<b>brown loam</b>	<b>x</b>	<b>108</b>	<b>220</b>	<b>112</b>

DCNR/DWR  
 RECEIVED

AUG 10 2005

LAS VEGAS OFFICE

Date started **7-25-05** 19\_\_\_\_  
 Date completed **7-25-05** 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

8. WELL CONSTRUCTION  
 Depth Drilled **220** Feet Depth Cased **220+1** Feet

HOLE DIAMETER (BIT SIZE)  
 From To  
**11** Inches **0** Feet **220** Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<b>6 5/8</b>	<b>3.7</b>	<b>.280</b>	<b>0</b>	<b>220</b>

Perforations:  
 Type perforation **sawcut**  
 Size perforation **.188**

From **180** feet to **220** feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal **50**  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From **50** feet to **220** feet

9. WATER LEVEL  
 Static water level **65** feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature **cool** °F Quality **good**

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name **Strickland Construction Co., Inc.** Contractor  
 Address **5801 S. Homestead** Contractor  
**Pahrump, NV 89048**  
 Nevada contractor's license number issued by the State Contractor's Board **40277**  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller **2086**  
 Signed *[Signature]*  
 By driller performing actual drilling on-site or contractor  
 Date **8.4.05**