

OFFICE USE ONLY  
 Log No. 976576  
 Permit No. \_\_\_\_\_  
 Basin. 117

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in  
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 15524

1. OWNER Spiny Smith ADDRESS AT WELL LOCATION Bar 99 Ranch  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION NE 1/4 NW 1/4 Sec 26 T 3 N/S R 35 E 20merelots County \_\_\_\_\_  
 PERMIT NO. 007-331-01 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Soil		1	3	
Sand		3	7	
Sand Clay		7	47	
Clay Some		47	110	
Sand layers				
Gravel		110	127	
W Clay layers				
Gravel, coarse		127	173	
Sand				
Clay		173	246	
Gravel Sands		246	300	
Chy layer				

8. WELL CONSTRUCTION  
 Depth Drilled 300' Feet Depth Cased 300' Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
10 5/8 Inches 1 Feet 60 Feet  
8 3/4 Inches 60 Feet 300 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>13</u>	<u>1 8/8</u>	<u>1</u>	<u>20</u>
<u>6 5/8</u>	<u>27C</u>	<u>3DR21</u>	<u>20</u>	<u>300</u>

Perforations:  
 Type perforation Machine Perfor  
 Size perforation 3 1/2 x 1 1/2" row perfor  
 From 200 feet to 300 feet  
 From 160 feet to 180 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal 50'  
 Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
 From 50' feet to 300' feet

DCNR/DWR  
 RECEIVED  
 NOV 14 2005

LAS VEGAS OFFICE

9. WATER LEVEL  
 Static water level 104' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature C °F Quality Good

Date started 10/21/05 20 \_\_\_\_\_  
 Date completed 10/25/05 20 \_\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>45-50</u>	<u>2 1/2 hrs</u>	

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Spiny Smith Contractor  
 Address PO 599 Contractor  
28 NV 89489  
 Nevada contractor's license number issued by the State Contractor's Board 0031841  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1876  
 Signed Spiny Smith  
 By driller performing actual drilling on site or contractor  
 Date PO 599 S 10/26/05