

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO 52379

1. OWNER UNOCA L ADDRESS AT WELL LOCATION 5680 West Charleston Las Vegas NV  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION NE 1/4 NW 1/4 Sec 1 T. 21 N. R. 60 E Clark County  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources \_\_\_\_\_ Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>AS-7 BROWN SILTY SAND</u>		<u>0</u>	<u>2</u>	<u>2</u>
<u>CAULCS</u>		<u>2</u>	<u>9</u>	<u>7</u>
<u>BROWN RED SILTY CLAY WITH SAND</u>		<u>9</u>	<u>46</u>	<u>37</u>
<u>WITH GRAVEL LANKES</u>		<u>46</u>	<u>84</u>	<u>38</u>
<u>BROWN RED SILTY CLAY &amp; SAND WITH GRAVEL</u>		<u>84</u>	<u>110</u>	

DCNR/DWR RECEIVED  
 JAN 5 - 2006  
 LAS VEGAS OFFICE

RED SILTY SAND

8. WELL CONSTRUCTION  
 Depth Drilled 110 Feet Depth Cased 109 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 10 Inches To 110 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>		<u>SCH 40 PVC</u>	<u>0</u>	<u>104</u>
<u>4</u>		<u>SCH 40 PVC</u>	<u>0</u>	<u>74</u>
<u>4</u>		<u>SCH 40 PVC</u>	<u>89</u>	<u>91</u>

Perforations:  
 Type perforation 4" .020 SCH 40 PVC  
 Size perforation 2" .020 STAINLESS  
 From 0 feet to 109 feet  
 From 0 feet to 89 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  Neat Cement  
 Depth of Seal 68  Cement Grout  
 Placement Method:  Pumped  Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 102-110 feet to 92-72 feet

9. WATER LEVEL  
 Static water level 61.3 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 60M °F Quality POOR

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Cascade Drilling Inc Contractor  
 Address 3632 Omec Circle Contractor  
Rancho Cordova CA 95742  
 Nevada contractor's license number issued by the State Contractor's Board C23-51207  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2234  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 1-4-06

Date started 5-26, 2005  
 Date completed 5-31, 2005

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input checked="" type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
<u>5-31-05</u>	<u>2.5</u>	<u>10</u>	<u>.5</u>