

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 43210

1. OWNER Charles Brown ADDRESS AT WELL LOCATION White River Ranch
 MAILING ADDRESS HC 34 Box 34167
ELY NV 89301

2. LOCATION NE 1/4 NW 1/4 Sec 36 T 13 N/S R 60 E White Pine County
 PERMIT NO. N/A Issued by Water Resources Parcel No. 011-210-08 Subdivision Name None

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other.....

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Rock		0	30	
Rock	water	30	30.5	5
Rock		30.5	59	
Fractured Rock	water	59	61	2
Rock		61	89	

8. WELL CONSTRUCTION
 Depth Drilled 89 Feet Depth Cased 89 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To
10	0	50
8	50	89

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6	12.9	.188	-1.5	8.5
6		sch 40 RPL	8.5	89

Perforations:
 Type perforation mill
 Size perforation 2.25 x 6.100

From 50 feet to 89 feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 50
 Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 50 feet to 89 feet

9. WATER LEVEL
 Static water level 30 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 60.1 °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Maynard Well Drilling Contractor
 Address P.O. Box 64 Lund NV 89217 Contractor

Nevada contractor's license number issued by the State Contractor's Board 097224
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1556

Signed Owner Maynard
 By driller performing actual drilling on site or contractor
 Date Nov 18 - 05

Date started Oct 7 2005
 Date completed Nov 14 2005

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
80	1	1 hr

RECEIVED
 2005 NOV 29 AM 10:59
 STATE ENGINEERS OFFICE