


OFFICE USE ONLY  
 Log No. 98069  
 Permit No. \_\_\_\_\_  
 Basin Ø87



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 51755

1. OWNER Ron Pevny ADDRESS AT WELL LOCATION 3343 Gulling Rd  
 MAILING ADDRESS 142 FigTree Lane Reno NV  
Martinez Ca 94598

2. LOCATION SW 1/4 NE 1/4 Sec 4 T 19 N/S R 19 E Washoe County  
 PERMIT NO. 001-041-18 Kings Row Subdivision Name  
 Issued by Water Resources Parcel No.

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other.....

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other.....

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Well was abandoned				
8/16/2005				
Attempts to pull well casing failed				
well was perforated from 290 ft to 35 ft				
A 6 inch mills knife was used to perforat the well.				
4 perforation per ft				
A 2 inch pipe was set 325 ft and Neat cement was pump to top of well				

8. WELL CONSTRUCTION  
 Depth Drilled 329 Feet Depth Cased 329 Feet

HOLE DIAMETER (BIT SIZE)  
 From To  
6 5/8 Inches 329 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.5	188	0	329

Perforations:  
 Type perforation Factory  
 Size perforation 1/16 X 31/2  
 From 290 feet to 329 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal 35  
 Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Date started 8/9/2005, 19.....  
 Date completed 8/16/ 2005, 19.....

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL  
 Static water level 52 feet below land surface  
 Artesian flow 0 G.P.M. 0 P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Knoblock & Sons Pump and Supply  
 Contractor  
 Address 5425 Spanish Moss  
 Contractor  
Sparks NV 89436  
 Nevada contractor's license number issued by the State Contractor's Board 49162  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller AB 2213  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 8/18/2005