

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 55797

1. OWNER Cornerstone Const ADDRESS AT WELL LOCATION 1385 COONEY DRIVE
 MAILING ADDRESS SILVER SPRINGS NV 89429
 2. LOCATION SE 1/4 SE 1/4 Sec 13 T 17 N/S R 24 E Lyon Co County
 PERMIT NO. 17-263-04 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Gravel, Boulders				
Dirt		0	73'	
Volcanic Rock				
Broken		73'	180'	107'
Volcanic Rock				
Clay Stone		180'	293'	113'
Water Bearing				

8. WELL CONSTRUCTION
 Depth Drilled 293' Feet Depth Cased 293' Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 60' Feet
8 3/4 Inches 60' Feet 293' Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 7/8</u>	<u>13.00</u>	<u>#188</u>	<u>+</u>	<u>60'</u>
<u>SDR</u>	<u>21</u>	<u>.380</u>	<u>74'</u>	<u>293'</u>

Perforations:
 Type perforation Sawed
 Size perforation 1/8" x 4" 5 Rows
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From 233' feet to 293' feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 60' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 60' feet to 293' feet

9. WATER LEVEL
 Static water level 126' feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cold °F Quality Clear

Date started 6/29/05, 20____
 Date completed 7/5/05, 20____

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift			
<u>12 GPM. AIR LIFT</u>			
<u>from 250' ft. 3 hrs,</u>			

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Leach Drilling Inc Contractor
 Address PO Box 599 Contractor
Silver Springs, NV 89429
 Nevada contractor's license number issued by the State Contractor's Board 31841
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1740
 Signed Matthew D. Mad SR.
 By driller performing actual drilling on-site or contractor
 Date 8/8/05