

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 98620
 Permit No. 012
 Basin 012

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 29238

1. OWNER Woodside Homes Inc ADDRESS AT WELL LOCATION.....
 MAILING ADDRESS 3855 S. Jones Blvd
Las Vegas 89103
 2. LOCATION SW 1/4 SW 1/4 Sec. 34 T 22 N/S R60 E Clark County
 PERMIT NO. 176-34-401-008 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other.....

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Abandon 6 5/8 Well				
Depth 750 Ft.				
Fish out 735 Ft. of Pump and Wire and Pipe				
Static water 525 Ft.				
Perferate up to 400 Ft.				
Cement from Bottom up to 300 ft. with 27 sack neat cement.				
20 ft. cement plug in the top				
PLUGGED BY GWMP (ORIG) PLUG LOG # <u>47600</u>				
DCNR/DWR RECEIVED				
JAN 26 2006				
LAS VEGAS OFFICE				

8. WELL CONSTRUCTION
 Depth Drilled.....Feet Depth Cascd..... Feet
 HOLE DIAMETER (BIT SIZE)
 From To
Inches.....Feet.....Feet
Inches.....Feet.....Feet
Inches.....Feet.....Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

 Perforations:
 Type perforation.....
 Size perforation.....
 From.....feet to.....feet
 From.....feet to.....feet
 From.....feet to.....feet
 From.....feet to.....feet
 From.....feet to.....feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal..... Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured
 Gravel Packed: Yes No
 From.....feet to.....feet

Date started 1/18/06..... 19.....
 Date completed 1/25/06..... 19.....

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL
 Static water level.....525.....feet below land surface
 Artesian flow.....G.P.M.....P.S.I.
 Water temperature.....°F Quality.....

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Vernon H. Dimick Contractor
 Address 5360 N. Bonita Vista St. Contractor
Las Vegas, Nevada 89149
 Nevada contractor's license number issued by the State Contractor's Board.....10062
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller.....552
 Signed VH Dimick
 By driller performing actual drilling on site or contractor
 Date 1-26-06