


STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT



office use only
Log No. **98685**
Permit No.
Basin **083**

NOTICE OF INTENT NO **56136**

1. OWNER **Joe Alt**
MAILING ADDRESS **PO Box 20715**
Sparks NV

ADDRESS AT WELL LOCATION **1318 Bonanza**
1318

2. Location **NE 1/4 NW 1/4 Sec 8 T 17 R 21E Storey County**
PERMIT NO. **PARCEL NO. 003-172-08** SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE
 New Well | Domestic | Cable | Rotary | RVC
Replace | Irrigation | Test | Other | Mud
Deepen | Abandon | Other | Municipal/Industrial | Monitor | Stock | X Air

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Tan clay.		0	37	37
Brown clay.		37	82	45
Gray clay.		82	145	63
Broken granite.		145	170	25

8. WELL CONSTRUCTION

Depth Drilled **170** feet | Depth Cased **205** feet

HOLE DIAMETER (BIT SIZE)

	From	To
10 5/8 inches	0	60
8 5/8 inches	60	170

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	170

Perforations:

Type Perforation	Factory
Size perforation	3/32 x 3"
From 150 feet to 170 feet	
From feet to feet	
From feet to feet	
From feet to feet	
From feet to feet	

Surface Seal YES No Seal Type:
Depth of Seal **50** feet Neat Cement
 Pumped x Poured Concrete Grout
Gravel Packed: Yes No
From **50** feet to **170** feet

39.358005°N NAD07
119.651051°W
deepened by log # 113067

9. WATER LEVEL
Static water level **100** feet below land surface
Artesian flow **0** GPM **0** P.S.I.
Water Temperature **cold** Degrees F Quality

Date started **6-08 -05**
Date completed **6-10 -05**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)		
15	70			

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. **14170**
NV Driller's Lic (on site) **2121**
Signed
By driller performing actual drilling on site or contractor
Date **6-27 -05**

mmh 17