

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 29808

1. OWNER LAS VEGAS VALLEY WATER DISTRICT ADDRESS AT WELL LOCATION 900 S. Jones
 MAILING ADDRESS 1001 S. Valley View Blvd., LAS VEGAS, NV 89153

2. LOCATION SE 1/4 SE 1/4 Sec. 35 T. 20 N/S R. 60 E Clark County
 PERMIT NO. 30914 Issued by Water Resources Parcel No. 13835807 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Repair Patch at 202' with 2 new patches from 197' - 204'				
Repair Hole at 413' with 2 new patch from 412' - 416'				
VIDEO WELL				
DCNR/DWR RECEIVED				
FEB 8 2006				
LAS VEGAS OFFICE				

8. WELL CONSTRUCTION
 Depth Drilled 1013 Feet Depth Cased 1,006 Feet

HOLE DIAMETER (BIT SIZE)
 From 3 3/4 Inches To 0 Feet 53 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
20		5/16	0	1006

Perforations:
 Type perforation Shutter
 Size perforation 3/16 x 2 3/8
 From 550 feet to 986 feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 53'
 Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 0 feet to 1006 feet

9. WATER LEVEL
 Static water level 235.00 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Las Vegas Valley Water District Contractor
 Address 1001 S. Valley View Blvd., Las Vegas, NV 89153 Contractor
 Nevada contractor's license number issued by the State Contractor's Board N/A
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller R+P-LTD-2171
 Signed Jim G. Shaw
 By driller performing actual drilling on site or contractor
 Date 2-8-06

Date started 2-6-06, 2006
 Date completed 2-7-06, 2006

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			